



**NORTHLAND
POWER**

Glendale Solar Project

Draft Design and Operations Plan Report

July 15, 2011



Northland Power Inc.
on behalf of
Northland Power Solar
Glendale
Toronto, Ontario

Draft Design and Operations Report

Glendale Solar Project

H334844-0000-07-124-0190

Rev. 0

July 15, 2011

Disclaimer

This report has been prepared solely for the use of Northland Power Inc., who is submitting this document to the Ministry of the Environment as part of the Renewable Energy Approval process. This document is in DRAFT form and subject to further revision. The content of this document is not intended for the use of, nor is it intended to be relied upon by any person, firm or corporation.

Project Report

July 15, 2011

**Northland Power Inc.
Glendale Solar Project**

DRAFT Design and Operations Report

Table of Contents

| | |
|--|-----------|
| 1. Introduction | 5 |
| 1.1 Background..... | 5 |
| 1.2 Objective and Scope..... | 5 |
| 2. Site Plan | 6 |
| 3. Facility Design Plan..... | 6 |
| 3.1 Site Constraints/Regulations | 6 |
| 3.2 Facility Components | 9 |
| 3.2.1 Civil Components | 9 |
| 3.2.1.1 Security Gate, Fencing and Lighting | 9 |
| 3.2.1.2 Access Roads and Internal Road System | 9 |
| 3.2.1.3 Drainage System..... | 9 |
| 3.2.1.4 Foundations..... | 9 |
| 3.2.1.5 Trenches for Cable and Instrumentation Control | 9 |
| 3.2.1.6 Structural Support..... | 10 |
| 3.2.1.7 Temporary Construction Staging Area..... | 10 |
| 3.2.2 Electrical Equipment..... | 10 |
| 3.2.2.1 Modules | 10 |
| 3.2.2.2 Inverter..... | 10 |
| 3.2.2.3 Intermediate Transformers | 11 |
| 3.2.2.4 AC Switch | 11 |
| 3.2.2.5 Main Step-Up Transformer..... | 11 |
| 3.2.2.6 Substation Electrical Building..... | 11 |
| 3.2.2.7 Service Equipment..... | 11 |
| 3.2.2.8 Underground Conductor | 11 |
| 3.2.3 Distribution Line | 11 |
| 3.2.4 Stormwater Management/Erosion and Sediment Control | 11 |
| 3.2.5 Water Supply and Sanitary System | 12 |
| 4. Facility Operation Plan | 12 |
| 4.1 Operations..... | 12 |
| 4.2 Maintenance | 12 |
| 5. Environmental Effects Monitoring Plan | 13 |

| | |
|---|-----------|
| 6. Emergency Response and Communications Plan..... | 14 |
| 6.1 Emergency Response..... | 14 |
| 6.1.1 Fire..... | 14 |
| 6.1.2 Personal Injury | 19 |
| 6.1.3 Spills | 19 |
| 6.2 Communications Plan for Non-Emergencies..... | 20 |
| 7. References..... | 19 |

List of Tables

| | | |
|-----------|---|----|
| Table 5.1 | Summary of Potential Negative Environmental Effects and Proposed Mitigation Occurring During Operations Phase..... | 15 |
| Table 5.2 | Environmental Effects Monitoring Plan – Design and Operations | 17 |

List of Figures

| | | |
|------------|--------------------------|---|
| Figure 2.1 | Preliminary Layout | 7 |
|------------|--------------------------|---|

1. Introduction

1.1 Background

Northland Power Inc. (hereinafter referred to as “Northland”) is proposing to develop a Class 3 10-megawatt (MW) ground mounted solar photovoltaic (Solar PV) facility in the Township of South Glengarry, in the United Counties of Stormont, Dundas and Glengarry. The study area for the Project is located north of the city of Cornwall. The Project location is approximately 45 hectares (ha) in size, and is situated east of the intersection of Headline road and Boundary Road 7.

The proposed Project will use solar photovoltaic technology to generate electricity. The solar modules will be mounted on fixed steel supports and arranged in the form of seven arrays, each of 1.6 MW. Electricity generated by solar photovoltaic modules from each array will be converted from direct current (DC) to alternating current (AC) by an inverter, and subsequently stepped up from a medium voltage to 44 kV in order to connect to the nearby distribution line. The interconnection point will be on Boundary Road, west of the Project location. The Project will connect to a distribution line that Hydro One will extend approximately 1.7 km from its current location.

Construction of the Project will commence once the REA has been obtained and a power purchase agreement is finalized with the Ontario Power Authority. The construction period is estimated to be approximately six months in duration, with Project commissioning anticipated in the summer of 2013.

1.2 Objective and Scope

The Design and Operations Report (hereinafter referred to as “the Report”) is required as a part of an application for all renewable energy projects that must submit in order to obtain a REA permit under Ontario Regulation (O. Reg.) 359/09 – *Renewable Energy Approvals Under Part V.0.1 of the Act*. The Report needs to clearly define the following:

- the site plan
- the design of the facility and the equipment to be used
- how the Project will be operated
- how environmental effects will be monitored and mitigated
- how emergencies and communications will be managed.

The Report also functions as a communication tool for Aboriginal, public, agency and municipal consultation. A draft of the Design and Operations Report must be made public 60 days prior to the second public consultation meeting in accordance with Section 16 of O. Reg. 359/09 and provided to the Aboriginal communities more than 60 days prior to the second public consultation meeting.

Section 2 of the Report provides the site plan and describes the Project area features. Section 3 provides the plan for the facility design including a description of the facility components. Section 4 describes the facility operation plan and Section 5 provides the environmental effects monitoring plan for the operation of the Project. Section 6 describes the emergency response and communications procedures planned for the Project.

2. Site Plan

The Project is located on privately owned land, approximately 45 ha in size and zoned rural. The site is north of Cornwall, approximately 6 km north of Hwy 401 with access via Headline Road (municipal road) from the west. The coordinates (longitude and latitude) of the leased land are 45.106695 and -74.725828. Figure 2.1 shows the detailed site plan of the Project. The site plan includes the facility components such as the construction staging area, the area for PV modules, the location of each inverter, the transformer and the substation, the existing distribution lines, and the Project's distribution lines. The Project's location components will also be identified, such as the Project boundary and the proposed set back, the access roads, the drainage system, the surrounding area, etc.

The design and operation plan for each of these components is described in the subsequent sections. For additional information regarding the construction and installation of these components, please refer to the Construction Plan Report (Hatch 2010g).

The site plan also provides the location of the noise receptors as defined by O. Reg. 359/09. The Noise Study (Hatch Ltd., 2011a) provides the detailed information on the noise sources, noise receptors and setback requirements. The site plan also includes the location of all Project area features within 125 m and 300 m.

A description of the specific features can be found as follows:

- natural heritage features can be found in the Natural Heritage Records Review Report (Hatch Ltd., 2011b), Natural Heritage Site Investigation Report (Hatch Ltd., 2011c) and Natural Heritage Evaluation of Significance Report (Hatch Ltd., 2011d) for the Project.
- water bodies can be found in the Water Body Records Review Report (Hatch Ltd., 2011e) and the Waterbodies Site Investigation Report (Hatch Ltd., 2011f) for the Project
- socio-economic conditions can be found in the Section 3 of the Construction Plan Report (Hatch Ltd., 2011g)
- archaeological assessments, if applicable, can be found in the Stage 1 and 2 Archaeological Assessment completed for the Project (ARA, 2010 and 2011).


3. Facility Design Plan

3.1 Site Constraints/Regulations















Based on the results of the natural heritage and water body environmental studies, as identified above, constraints to development on the Project location include:

- A 30-m setback from the average annual high water mark of three watercourses and wetland communities.

These constraints have been integrated and taken into consideration in the facility design plan.




LEGEND:

-  GRAVEL ACCESS ROAD
-  OVERHEAD 44 kV LINE
-  OVERHEAD 44 kV LINE BY HYDRO ONE
-  PROPERTY BOUNDARY
-  CULVERT
-  AVAILABLE AREA BOUNDARY / FENCE LINE & PROPERTY SETBACK @ 10 m (CONSTRUCTION SILT FENCE)
-  CONSTRUCTION LAYDOWN AND POTENTIAL SOLAR MODULES AREA
-  500 m RADIUS FROM NOISE SOURCES
-  1 km RADIUS FROM NOISE SOURCES
-  PCC (POINT OF COMMON COUPLING)
-  PCC (POINT OF COMMON COUPLING)
-  114 RACK IN ONE GROUP, 3 STRINGS OF 18 PANELS PER RACK COMBO (SET @ 32° TILT WITH 8.6 METERS PITCH SPACING) 43,092 PANELS USED NOMINAL CAPACITY: 12 MW_{DC} OR 10 MW_{AC}
-  NOISE RECEPTOR LOCATION
-  2 x 800 kVA INVERTER, 1 x 1600 kVA TRANSFORMER

| INVERTER'S TRANSFORMER (UTM Co-ordinate) | | |
|--|-----------|------------|
| 18 T | X (m E) | Y (m N) |
| P1 | 521986.17 | 4994448.66 |
| P2 | 522130.97 | 4994336.86 |
| P3 | 522094.77 | 4994216.46 |
| P4 | 522275.77 | 4994216.46 |
| P5 | 522384.37 | 4994010.06 |
| P6 | 522203.37 | 4994010.06 |
| P7 | 522492.97 | 4993829.46 |

| SUBSTATION'S TRANSFORMER (UTM Co-ordinate) | | |
|--|-----------|------------|
| 18 T | X (m E) | Y (m N) |
| P8 | 522293.53 | 4993696.41 |



**PRELIMINARY LAYOUT
NOT FOR CONSTRUCTION**

**GOOGLE SATELLITE MAP
IMAGERY DATE: SEPT 4, 2005**

Glendale



Image © 2010 DigitalGlobe

Back of Fig 2.1

3.2 Facility Components

3.2.1 Civil Components

3.2.1.1 Security Gate, Fencing and Lighting

The site will be gated and fenced, with additional security measures installed as required by Northland. The fence design includes a chain-link fence, about 2m high, with barbed wire on top of the fence. Inner fencing will also be erected around the substation area.

A set of lights will be installed near the entrance to the facility. Additional timed, motion-sensor security lighting may be installed.

3.2.1.2 Access Roads and Internal Road System

As outlined in the site plan, a new access road, approximately 5 m long, will be necessary to support construction activities and will provide access to the site during the operation phase of the Project. The proposed 5 m wide access road will have ditches, swales and culverts (where necessary) for proper storm water run-off, site drainage and to minimize road and soil erosion.

In addition to the main access road, an internal road system within the project area will be constructed, to provide an access network to the panel arrays and inverter stations. These roads will be approximately 950 m in combined length within the lease area and 3 m wide in order to minimize any impact to the environment and to the land. The design of the proposed 3 m wide access roads will be as per the 5 m wide access road.

3.2.1.3 Drainage System

The leased land is not known to have any pre-existing tile drains. There are two main wetland areas located off of the Project location, with poor drainage and three watercourses off of the Project location. The central portion of the Project was noted as having poor drainage.

Based on site visits and preliminary assessments, the existing drainage system may require further improvements. In general, the drainage system for the facility will follow the existing drainage system on site. Run-off from the modules will not result in the requirement for drainage channels within the module rows. Drainage channels may be required along access roads to convey run-off.

3.2.1.4 Foundations

Foundation construction for electrical equipment, substation, and transformer oil spill containment basin comprises of excavation and removal of in-situ material, placement of granular material, formwork, reinforcing steel, grounding, and placement of concrete. PV modules will have a pile-driven foundation. Piles will be driven to a design depth below the frost line, capable of supporting the structure.

3.2.1.5 Trenches for Cable and Instrumentation Control

Trenches will be excavated for electrical cabling (including DC cables from the modules to the inverter and AC cables from the inverters to the intermediate transformers). Trenches will typically be 1 m deep by 0.5 m wide and will be excavated by using a 'ditch-witch' plough, or similar equipment. Where necessary, high density polyethylene (HDPE) conduits of suitable diameter will be provided to cross beneath roads.

3.2.1.6 *Structural Support*

The structural support for the system will be comprised of a steel and/or aluminum lattice structure supported by a pile foundation. This lattice structure will be mounted on the piles. Modules will then be mounted on the structural support system.

3.2.1.7 *Temporary Construction Staging Area*

The construction staging and laydown areas will be located at both the north and south end of the Project location. The southern end of the Project location is near the access road entrance from Boundary Road and in close proximity to the proposed substation and long term parking area. The staging and laydown area will be approximately 25 m by 45 m in size. Fill material, including Granular A and B will be used to create a stable base.

3.2.2 *Electrical Equipment*

The Project is designed to generate 10 MW (AC) by using fourteen arrays of photovoltaic modules. Each array has a nominal capacity of 800 kW. The modules, inverters, intermediate transformers, AC switch, main step-up transformer, and the equipment control and monitoring system are the main electrical components of a solar facility. The facility will also require service equipment, so that field service is available at the center of each cluster. General information is provided below. All equipment will be appropriately grounded.

3.2.2.1 *Modules*

At this stage, Northland is completing market research and negotiating with different manufactures for supply of PV modules. As such, specific details such as dimensions, exact number of modules, spacing and setting of the modules are not available. However, a 280 watt multi-crystalline solar module has been selected as a representative module.

The representative 280W module's dimensions are 1956 mm by 992 mm by 50 mm, and each weighs 27 kg. Each module contains 72 multi-crystalline silicon solar cells (6 by 12), and the cells occupy an area of 156 mm by 156 mm. The module is covered by a 4-mm thick tempered glass, and framed in anodized aluminum alloy. Modules will be connected together in series into "strings", and these strings will be brought to combiner boxes.

3.2.2.2 *Inverter*

At this stage, Northland is completing market research and negotiating with different manufactures for the supply of inverters. Additionally, the requirements for grid interconnection as defined by Hydro One are evolving and will impact the final selection of the inverter for this Project. As such, the final determination as to which inverter will be used for this Project has not been made.

At this stage, Northland has selected a representative inverter for the purposes of initial design and noise modeling. This inverter was chosen as it possesses representative noise characteristics for inverters of its size. Two 800kW inverters will be housed inside a common enclosure, with one 1.6 MVA intermediate transformer immediately adjacent and outside of the enclosure. Each 800-kW inverter is 256 cm by 228 cm by 96 cm (HxWxD) in size, and weighs 1,800 kg. Inverter enclosures will sit on (cast in place or pre-cast) concrete pads. Comparable inverters made by the main competitor to this supplier have similar dimensions, and are of similar weight.

3.2.2.3 *Intermediate Transformers*

Intermediate transformers will “step up” the power from 480 V to 27.6 kV. They will be located immediately adjacent to the inverter enclosures. Transformers will sit on (cast in place or pre-cast) concrete pads.

3.2.2.4 *AC Switch*

An AC switch will be provided to integrate power flowing from the eight arrays into the substation. The switch is likely to be an S&C Vista switch or equivalent, and will sit on a concrete pad in an enclosed casing.

3.2.2.5 *Main Step-Up Transformer*

The main step-up transformer will be in the substation yard. The substation yard will be fenced in and appropriately signed. The transformer will be oil filled and will sit in an oil containment system to prevent ground contamination in the event of a spill. The transformer will be equipped with level gauges to monitor gas and oil levels. Unusual gas and/or oil levels will trip an alarm to a remote monitoring station.

3.2.2.6 *Substation Electrical Building*

The substation electrical building will house the electrical control and monitoring systems. The building will be prefabricated and brought to site in two pieces on transport trucks. The building will sit on a concrete foundation that will be poured on site.

3.2.2.7 *Service Equipment*

Every 1.6 MW inverter enclosure will have station service power. The purpose of this service is to have power available as required for maintenance and general work on the solar array, and for enclosure heaters and cooling fans. Service equipment will be mounted in cabinets appropriate for outdoor use.

3.2.2.8 *Underground Conductor*

The conductor, which forms part of the solar farm collection system, will be direct buried. It will be buried and surrounded by sand to ensure no thermal issues arise having to do with the properties of the native soil. Direct buried cables will not have an effect on the land owner/land users throughout the life of the Project. The conductor will be buried to a minimum depth of 915 mm and caution tape will be buried in the soil above the conductors so that any digging that happens would come across the caution tape before the conductors. Once conductors are buried, native soil will be replaced in trench and graded such that there will be no disruption to land/drainage.

3.2.3 *Distribution Line*

Connecting to the Hydro One distribution system will require a 5.9 km long overhead distribution line to be constructed between the Project’s substation and the nearest point of connection (PC) with the local distribution system. Hydro One will construct this line expansion in accordance with its standards and practices and the Ontario Electrical Safety Code.

3.2.4 *Stormwater Management/Erosion and Sediment Control*

As stated above, drainage channels may be required along access roads to manage run-off. The design of the drainage channels/swales will be in accordance with industry standards. Erosion and sediment control measures and flow dissipaters (e.g. silt fence barriers, straw bale flow checks, rock

flow check dam, re-vegetation) will be installed to ensure that the receiving water body is protected from erosion and sedimentation.

The entire site, with the exception of the access roads, will be re-vegetated with native grass or other suitable ground cover to promote surface water infiltration/uptake, prevent erosion and provide wildlife habitat.

3.2.5 Water Supply and Sanitary System

The Project does not require any water during operation other than potentially for cleaning the PV modules. It is anticipated that the rain and snow will generally be sufficient for this purpose; if not, Northland will contact local suppliers to provide water in tankers from off-site sources. No chemicals will be used in the event cleaning is deemed to be required.

Only two persons will work at the Project on an intermittent/regular basis and operation is controlled remotely. Therefore, sanitary facilities and drinking water is not anticipated to be required on site. If it is determined to be required, portable toilets, serviced by a local sanitation company, will be used to service the site.

4. Facility Operation Plan

4.1 Operations

As stated previously, the Project does not require any permanent on-site operator as it will be operated remotely. For general monitoring and maintenance purposes, two part-time or full-time local personnel may be hired and will be dispatched from a central operations office as needed. Any damage or faults with the PV modules and electrical systems will be alerted to staff remotely and repaired (or replaced) by facility staff or qualified professionals. Access to the site will be limited to Project personnel.

Any waste generated during the operations will be removed from the site and managed according to provincial and municipal requirements.

4.2 Maintenance

The vegetation coverage, drainage systems and trees will be monitored and maintained regularly. Suitable ground cover will be established under the modules and some form of vegetation abatement may be required several times throughout the summer months. No hazardous chemicals would be used for this vegetation control.

As previously described, the need to clean the solar modules will be determined according to local weather conditions, such as the quantity and frequency of rain and snow at the Project location. At the very most, it is expected that the modules will require cleaning quarterly, but it is possible cleaning the modules will not be necessary at all. If required, water trucks will bring water to the site to supply the water required. No chemicals would be used for cleaning.

The transformers will be visually inspected on a monthly basis and their status recorded. Any leaks will be repaired immediately. Spill response equipment will be left on site or in the maintenance trucks should leaks be observed.

The site will also be visually inspected for any erosion or sedimentation issues and remediation will be implemented as necessary to prevent environmental impacts.

5. Environmental Effects Monitoring Plan

The Technical Bulletin for Preparing the Operations and Design Report requires that an environmental effects monitoring plan be prepared that will show how the negative environmental effects will be mitigated and monitored to comply with O. Reg. 359/09.

As per the Technical Bulletin, the environmental effects monitoring plan for the design and operations phase of the Project can be comprised of summary tables, text descriptions and references to other. More specifically, the following are required:

1. A summary of all potential negative environmental effects caused by the project as given in the description of negative environmental effects in the Project Description Report.
2. Performance objectives for each potential negative effect, such that, if the performance objective is achieved, the effect will be substantially mitigated.
3. A description of all mitigation strategies planned to achieve performance objectives.
4. If there is an ongoing risk of potential negative environmental effects, a description of how the project will be monitored to ensure that mitigation strategies are meeting performance objectives
5. Contingency measures will be provided should monitoring reveal that negative effects are continuing to occur.

With respect to requirement 1 above, several Project reports have determined and documented the potential negative environmental effects. These reports and the context of the potential negative environmental effects are as follows:

- Project Description Report – preliminary potential negative environmental effects for features within 300 m of the Project
- Construction Plan Report – potential negative environmental effects caused by construction activities for features within 300 m of the Project
- Noise Report - potential negative environmental effects caused by transformers and inverters during operations on the receptors
- Stage 1 and 2 Archaeological Assessment – potential negative effects to archaeological resources from construction activities
- Natural Heritage Environmental Impact Study - potential negative effects to significant natural heritage features within 120 m of the Project for construction, operation and decommissioning phases
- Waterbodies Environmental Impact Study - potential negative effects to waterbodies within 120 m of the Project for construction, operation and decommissioning phases.

A summary of the potential negative environmental effects due to operational activities and proposed mitigation measures is provided in Table 5.1.

With respect to requirements 2 to 5 above, several Project reports have included environmental effects monitoring plans. These reports and the context of the monitoring plans are as follows:

- Natural Heritage Environmental Impact Study – monitoring requirements for natural features within 120 m of the Project for construction, operation and decommissioning phases
- Waterbodies Environmental Impact Study – monitoring requirements for waterbodies within 120 m of the Project for construction, operation and decommissioning phases.

Table 5.2 identifies i) the potential negative effects that have an ongoing risk of occurrence throughout the operational period, ii) the performance objectives and mitigation strategies to address those effects, iii) monitoring protocols to confirm that performance objectives are being met and iv) contingency measures in the event that objectives are not being met, as identified in the reports listed above. Table 5.2 also provides the monitoring plan for those environmental effects that were not included in the reports above, as per the definition of “environmental effects”. These include potential effects to the social and economic environments.

6. Emergency Response and Communications Plan

6.1 Emergency Response

The Project Emergency Response Plan will be implemented through all phases of the Project. The purpose of the plan is to establish and maintain emergency procedures required for effectively responding to accidents and other emergency situations, and for minimizing associated losses.

Potential emergency scenarios which could occur during the construction, operation and decommissioning phases include, fire, personal injury and spills incidents. The following provides the emergency response and communications procedures to be used in response to these three potential emergency scenarios.

All Project personnel will be trained in the following emergency response and communications procedures.

Note that during the operation of the Project, Northland will establish a 24-7 remote monitoring system to react to any Project specific emergencies. In the event of an emergency, Northland will mobilize its resources to the site to respond to the event.

6.1.1 Fire

Fire extinguishers will be located in strategic locations, such as Project vehicles and the substation electrical building. If a fire occurs, Project personnel will attempt to extinguish it, only if it is safe to do so. If there is any risk of personal injury, extinguishing the fire will not be attempted. If a fire cannot be extinguished using the hand held extinguishers, the Project area will be evacuated and Project personnel will immediately call 911 to summons the local fire department (and ambulance if required). Project personnel will notify inhabitants at all adjacent properties, if the fire appears able to move off of the Project location. All staff on site during the life of the Project will be trained in the procedure to deal with a fire and the use of an extinguisher.

During operations, a visible sign will be erected near the front gate of the facility. The sign will include instructions to call 911 and to call a Project phone number should a passerby notice an

Table 5.1 Summary of Potential Negative Environmental Effects and Proposed Mitigation Occurring During Operations Phase

| Environmental Component | Sources of Negative Effect | Potential Negative Effect | Mitigation Measures | Residual Negative Effect |
|--|--|---|---|---|
| Vegetation Communities/Wildlife Habitat | Changes in site topography, placement of Project components, access roads, ditches and other less pervious areas | Increase in surface water runoff | Native plant cover planted around Project components instead of hay fields and woodlands. Ditches and drainage conveyance features installed during construction activities will remain in place. | None - Native vegetation will maintain surface water management functions provided by existing hay fields and woodlands |
| | Accidental spills from transformer | Adverse effects on vegetation and soil due to contamination | Transformer to be placed on an oil containment pit. Spill control kits on site. Spill response procedure implemented in the event of an accident. | None – oil containment at main transformer will prevent releases to the environment in the event of a spill. No adverse effect anticipated. |
| Wildlife Communities | Maintenance activities | Disturbance of wildlife due to noise and human presence resulting in wildlife avoidance of Project location | None. | None – Disturbance to wildlife due to maintenance activities will be temporary and sufficient retreat habitat exists in the local area. |
| Groundwater | Accidental spills from transformer | Adverse effects on groundwater quality due to contamination | Transformer to be placed on an oil containment pit. Spill control kits on site. Spill response procedure implemented in the event of an accident. | None – oil containment at main transformer will prevent releases to the environment in the event of a spill. No adverse effect anticipated. |
| Surface Water, Aquatic Habitat and Biota | Accidental spills from transformer | Adverse effects on surface water quality due to contamination | Transformer to be placed on an oil containment pit. Spill control kits on site. Spill response procedure implemented in the event of an accident. | None – oil containment at main transformer will prevent releases to the environment in the event of a spill. No adverse effect anticipated. |
| | Erosion due to surface water runoff from the Project area | Adverse effects on water quality and aquatic habitat in receiving waterbodies | Dense vegetation cover beneath solar modules and in ditches on the Project location. | None – provided mitigation is effective in preventing erosion and sedimentation. |
| | Washing of solar modules during maintenance activities | Increase in surface water runoff and impact to surface water quality | Rainfall is expected to be sufficient or water will be brought on site for cleaning purposes. If water from off-site is required, the amount used will be less than that occurring during a normal rainstorm event. No cleaning solutions will be used. | None – mitigation anticipated to be effective in preventing residual negative effects |
| | Changes to surface water quality and surface water runoff rate as a result of the Project | Indirect effect to the aquatic biota and habitat in receiving waterbodies | Proposed mitigation for surface water quality and surface water runoff is anticipated to be sufficient to prevent adverse effects on aquatic biota and habitat | None – mitigation anticipated to be effective in preventing residual negative effects |
| Sound Levels | Noise emissions from transformer and Inverters | Disturbances to nearby receptors due to noise emissions. | Installation of noise barrier around transformer if required to meet performance objectives. | Noise emissions will meet provincial requirements at nearest sensitive receptors |
| Public and Facility Safety | Installation of the facility | Installation of the facility will result in a potential risk to the public and facility, should trespassing on site occur. | Public access to the facility will be prevented through the use of fences, gates, and any other necessary security procedures. | Elimination or reduction in risk to public and facility safety. |
| Change in Visual Landscape | Installation of the facility | Installation of the facility will result in a change to the local landscape. This may be perceived as a negative environmental effect. | Visual barriers will be considered, if necessary, and will be reviewed based on viability and effectiveness. | Elimination or reduction in visual disturbance of the facility if visual barriers implemented. |
| Property Values | Installation of the facility | Installation of the facility has the potential, though unproven, to result in a change in the value of nearby properties based on aesthetic preference of potential landowners. Though subjective, the potential reduction in property values for the purpose of this assessment is considered a potential negative effect. | No mitigation measures are proposed. | Potential reduction in property value. |

Table 5.2 Environmental Effects Monitoring Plan – Design and Operations

| Negative Effect | Mitigation Strategy | Performance Objective | Monitoring Plan | | | | Contingency Measures | |
|---|--|--|--|--|--|--|--|--|
| | | | Methodology | Monitoring Locations | Frequency | Rationale | | Reporting Requirements |
| Increases in surface water runoff from Project location | Storm water management measures including enhanced vegetated swales, ditch flow controls and filter strips | Minimize changes to surface water runoff conditions to receiving waterbodies | Visual assessment of structural stability of mitigation measures and identification of unintended impacts | Throughout Project location | Twice per year during site inspections | Visual monitoring will confirm that stormwater management measures remain as designed and allow identification of deficiencies | Reported in annual operational environmental monitoring report | Stormwater management measures will be remediated as necessary to ensure that they are functioning as designed |
| Erosion and sedimentation resulting in increased turbidity in site runoff | Vegetation to prevent erosion due to stormwater runoff | No long term erosion from site over and above existing conditions | Visual monitoring of Project area to identify areas of erosion (e.g., rills, gullies) | Throughout Project location | Twice per year during site inspections | Visual monitoring of erosion would identify potential areas of concern | Reported in annual operational environmental monitoring report | Erosion remediated as necessary to ensure no long-term erosion issues |
| Potential for adverse surface water, groundwater and soil quality due to accidental spills | Standard mitigation to prevent spills and minimize magnitude of spills that do occur. Installation of secondary containment around transformer. | No long term environmental effects due to spills | Visual monitoring of spill prevention/mitigation measures during maintenance activities | Throughout Project location where maintenance occurs and at transformer location | Twice per year during site inspections | Spill prevent and control measures to be monitored to ensure they are functioning as designed and protocols are being implemented as specified in plans to meet performance objectives | Reported in annual operational environmental monitoring report | Spill contingency measures implemented as necessary in the event of a spill. Following spill event, response will be reviewed to determine if additional or altered response protocols are necessary to meet performance objectives. |
| Noise levels disturbing nearby noise receptors | Noise mitigation strategies including installation of sound dampening equipment in the enclosures and/or a noise barrier around transformer and separate inverter and transformer locations to minimize cumulative noise emissions | To minimize noise emissions at nearby noise receptors to the provincial guideline values | Sound level monitoring as per any requirement documented in the REA issued for the Project. | At the closest sensitive receptors | As per the frequency documented in the REA issued for the Project. | Auditory monitoring will confirm that noise emissions from the Project meet performance objectives. | Reported in annual operational environmental monitoring report | If Project components are not meeting performance objectives with respect to noise emissions, noise barriers will be installed as necessary. |
| Installation of the facility will result in a potential risk to the public and facility, should trespassing on site occur. | Public access to the facility will be prevented through the use of fences, gates, and any other necessary security procedures. | Elimination of risk to public safety. | Site security monitoring will be ongoing to confirm adequacy of security measures. | Throughout the Project location and facility perimeter. | Ongoing | Site security monitoring will identify any breach in facility security. | Incidents of trespassing or vandalism will be reported to local authorities. Internal reporting to be determined by Northland Power. | Additional security measures will be implemented as required. |
| Installation of the Project will result in a change to the local landscape. This may be perceived as a negative environmental effect. | Visual barriers will be implemented as necessary | Elimination/reduction in visual disturbance | Concerns and complaints regarding visual disturbance and adequacy of visual barriers will be documented by the proponent | To be determined | As required | Documentation of visual disturbance and adequacy of visual barriers by local residents will result in evaluation of visual barrier necessity or effectiveness. | Internal reporting to be determined by Northland Power. | Visual barriers will be installed/upgraded as necessary. |

emergency. In the event of an emergency, Project personnel at site will contact 911 and the Project Manager.

All incidents will be documented and kept on file. Documentation will include date of incident, date of reporting, name of reporter, description of the incident, cause of the incident, actions taken, communications to outside groups and internal personnel and follow-up required.

6.1.2 Personal Injury

Should a personal injury occur on site that does not require an ambulance, the injured worker will be taken to the local hospital. First aid supplies and maps to the local hospitals will be kept in the Project trailer. A listing of the Project personnel trained in first aid/CPR will also be posted.

Should a personal injury occur on site that does require an ambulance, Project personnel will call 911 and assist the injured worker as required until emergency personnel arrive.

In all cases of personal injury, the Project Manager during the construction and decommissioning phases and the Northland Project Representative during operations will be notified immediately.

All incidents will be documented and kept on file. Documentation will include date of incident, date of reporting, name of reporter, name of injured, description of the incident, cause of the incident, actions taken, communications to outside groups and internal personnel and follow-up required, as required by Health and Safety Regulations.

6.1.3 Spills

The following spills procedures are as outlined in the Ministry of Environment's (MOE) "Spills Reporting – A Guide to Reporting Spills and Discharges" dated May 2007. Spills and the types of spills that require reporting are defined in the Ontario Environmental Protection Act and Ontario Regulation 675/98 Classification and Exemption of Spills and Reporting of Discharges.

Spills are the unintended release/discharge of material to air, land or water. The most likely decommissioning spill scenarios include: the release of sediments to waterbodies, sewage from portable washrooms and hazardous materials (eg. compressed gases and petroleum hydrocarbons) from containers or vehicles.

Spills prevention measures are documented in the Environmental Impact Study Report completed for the Project. Should a spill occur, the following will be implemented :

1. Evaluate the scene for risks to human health and safety
2. Stop the spill, if it is safe to do so
3. If there is immediate danger to human health, contact 911 for assistance, and notify anyone who may be directly impacted or is in harm's way
4. During the construction and decommissioning phases notify the Project Manager of the incident, and notify the "Project Representative" during the operations phase
5. Contain and clean-up the spill, using on-site spill kit
6. If required, contact outside spill response contractor for assistance
7. Document and report the spill to outside agencies, as required.

A spill kit will be available on-site during the decommissioning phase and will contain equipment necessary for spills response. This will include absorbent pads, absorbent boom, polyethylene bags, neoprene gloves, protective goggles, plastic bin or metal drum, and multi-purpose granular sorbents.

Spills that could potentially occur during the life of the Project, and may need to be reported to the MOE include:

- non-approved releases/discharges (including those to land, air and water)
- discharge of fluids greater than 100 L from a vehicle
- mineral oil releases greater than 100 L from an electrical transformer
- discharges (including sediment) to waterbodies.

The Ministry of the Environment Spills Action Centre phone number (1-800-268-6060) will be posted at the Project trailer.

Documentation for all spill incidents will be kept on file and sent to the Ministry of the Environment, as required. Documentation will include date of incident, date of reporting, name of reporter, description of the incident, cause of the incident, type and amount spilled, actions taken, disposal of contaminated material, communications to outside groups and internal personnel and follow-up required.

6.2 Communications Plan for Non-Emergencies

A sign will be erected during all phases of the Project at the gate of the facility which will include a Project phone number (toll free) and website should the public have any questions, inquiries or complaints. All inquiries will be directed to the Northland Project Representative who will respond to the inquiry accordingly. All questions, inquiries and complaints will be logged electronically with the following information: date of question, inquiry or complaint, name, phone number, email address of the individual, response, date of response, and any follow-up issues.

During all phases of the Project should such conditions arise that the general public requires notification (such as Project changes requiring notifications), the public will be notified through newspaper and direct/general mail out, if required. Should agencies, such as the local municipality or the Ministry of the Environment, require notification, they will be sent the information directly by email, mail or telephone conversation. All communications will be documented and kept on file by Northland.

7. References

Archaeological Research Associates Ltd. (ARA). 2010. Stage 1 and 2 Archaeological Assessment, Glendale Solar Project, Township of South Glengarry, United Counties of Stormont, Dundas and Glengarry, Ontario. Prepared for Hatch Ltd. August 2010.

ARA. 2011. Stage 1 and 2 Archaeological Assessment, Glendale Solar Project Extension, Township of South Glengarry, United Counties of Stormont, Dundas and Glengarry, Ontario. Prepared for Hatch Ltd. July 2011.

Hatch Ltd. 2011a. Glendale Solar Project – Noise Assessment Study. Prepared for Northland Power Inc.

Hatch Ltd. 2011b. Glendale Solar Project – Natural Heritage Records Review Report. Prepared for Northland Power Inc.

Hatch Ltd. 2011c. Glendale Solar Project – Natural Heritage Site Investigations Report. Prepared for Northland Power Inc.

Hatch Ltd. 2011d. Glendale Solar Project – Natural Heritage Evaluation of Significance Report. Prepared for Northland Power Inc.

Hatch Ltd. 2011e. Glendale Solar Project – Water Body Records Review Report. Prepared for Northland Power Inc.

Hatch Ltd. 2011f. Glendale Solar Project – Water Body Site Investigation Report. Prepared for Northland Power Inc.

Hatch Ltd. 2011g. Glendale Solar Project – Construction Plan Report. Prepared for Northland Power Inc.