



Grand Bend Wind Farm
Design and Operations Draft Report

**Grand Bend Wind Limited Partnership,
c/o Northland Power Inc.**



NEEGAN BURNSIDE

August 2012

**Grand Bend Wind Farm
Draft Design and Operations Report**

Prepared By:

Neegan Burnside Ltd.
292 Speedvale Avenue West Unit 20 Guelph ON N1H 1C4

Prepared for:

Grand Bend Wind Limited Partnership
c/o Northland Power Inc.

August 2012

File No: PIA 019991

The material in this report reflects best judgement in light of the information available at the time of preparation. Any use which a third party makes of this report, or any reliance on or decisions made based on it, are the responsibilities of such third parties. Neegan Burnside Ltd. accepts no responsibility for damages, if any, suffered by any third party as a result of decisions made or actions based on this report.

Record of Revisions

Revision	Date	Description
0	August 24, 2012	Initial Submission to Ministry of the Environment, Municipalities, and Aboriginal Communities

DRAFT

Executive Summary

Grand Bend Wind Limited Partnership, c/o Northland Power Inc. (“Northland”) is proposing to develop, construct and operate a 100 MW wind facility located north of Grand Bend, Ontario. An application for approval is being prepared under Ontario Regulation 359/09 of the *Environmental Protection Act*. The project is classified as a Class 4 Wind facility under the Regulation. The Grand Bend Wind Farm (“the Project”) is located in Huron County, spanning the lower-tier municipalities of Bluewater and Huron South. Portions of the transmission line also traverse the municipality of Huron East and municipality of West Perth in Perth County.

The Design and Operations Report defines the Site Plan for the project, describes Project activities during the operational phase, outlines the Environmental Effects Monitoring Plan, and provides detail on communications and emergency response plans.

The Site Plan for the Project has been designed in conformance with the requirements of O.Reg. 359/09 including regulated setbacks from noise receptors, property lines, public roads and railways. A Property Line Setback Assessment Report has been prepared and included in **Appendix B**, which illustrates that turbines sited near property lines will not result in any adverse impacts on neighbouring businesses, infrastructure, or land use activities.

An Environmental Noise Impact Assessment has been provided under a separate cover. The assessment concludes that the noise impact from the Project does not exceed the most restrictive noise limits that apply for areas with acoustic designation of Class 3 (Rural) as defined by the Ministry of the Environment.

The facility design generally consists of site works and electrical works. The majority of site works design components are related to the construction phase of the Project, and are therefore described in the Construction Plan Report. Site works design components relating to the operational phase of the facility generally consist of:

- tile drain modifications;
- watercourse crossings;
- access roads;
- turbine foundations;
- Parts and Storage building;
- stormwater management;
- sewage management; and,
- water taking.

Electrical works design components of the facility generally consist of:

- safety measures;
- up to 48 turbines (Siemens SWT-2.3-113 direct drive wind turbine generators with a total name plate capacity of 100 MW);
- an existing meteorological tower that will remain during Project operation;
- a 36 kV electrical collection system;
- a transformer substation;
- a 230 kV transmission line within municipal road right-of ways (“ROWS”) along Rodgerville Road, Line 17 and Road 183;
- a 230 kV switchyard and connection to the provincial power grid at the 230 kV transmission line south of the Seaforth Transformer Station;
- communications lines; and,
- commissioning.

A comprehensive operations and maintenance plan will be developed during detailed design to ensure safe and reliable operation of the Project. Operations and maintenance procedures will be performed by approximately 5 to 10 full time staff based at the Parts and Storage building. The operations and maintenance plan will include procedures for scheduled and unscheduled maintenance, as well as regular monitoring and inspection of Project components.

An environmental effects monitoring plan has been prepared in accordance with the requirements of O.Reg 359/09. Each potential negative environmental effect during operation of the Project is identified and assessed for performance objectives, mitigation strategies, monitoring, and contingency measures.

Emergency Response and Communications Plans will be developed and implemented during construction, operation, and decommissioning of the Project. These plans will ensure members of the community, Aboriginal communities, local municipalities and government ministries are kept apprised of pertinent Project activities, in addition to any emergencies in the unlikely event that one should occur.

This Design and Operations Report has been prepared in accordance with O.Reg. 359/09, and is one component of the Renewable Energy Approval application for the Project.

Table of Contents

Record of Revisions i

Executive Summary ii

1.0 Introduction 1

1.1 Project Overview 1

1.2 Report Requirements 1

2.0 Site Plan 6

2.1 Site Plan Requirements 6

2.2 Setbacks 6

2.3 Site Plan Consultation 7

3.0 Facility Design Plan 9

3.1 Site Works 9

3.1.1 Tile Drain Modifications 9

3.1.2 Watercourse Crossings 10

3.1.3 Access Roads 10

3.1.4 Turbine Foundations 11

3.1.5 Parts and Storage Building 11

3.1.6 Stormwater Management 12

3.1.7 Sewage Management 12

3.1.8 Water Taking 12

3.2 Electrical Works 13

3.2.1 Electrical Works Safety Measures 13

3.2.2 Wind Turbine Generators 13

3.2.3 Meteorological Towers 14

3.2.4 36 kV Electrical Collection System 14

3.2.5 Transformer Substation 15

3.2.6 230 kV Transmission Line 15

3.2.7 Electrical Interconnection and Switchyard 16

3.2.8 Communication Lines 16

3.2.9 Commissioning 16

4.0 Facility Operations Plan 17

4.1 Wind Turbine Operation 17

4.1.1 Extreme Winds 17

4.1.2 Fire 17

4.1.3 Lightning 18

4.1.4 Ice 18

4.2 Planned/Scheduled Maintenance 18

4.3 Unscheduled Maintenance 19

4.4 Waste Management 19

4.5	Stormwater Management	20
4.6	Sewage Management	20
4.7	Water Taking	20
4.7.1	Water Demand Assessment.....	20
4.7.2	Groundwater Impact Assessment	21
5.0	Environmental Effects Monitoring Plan	22
5.1	Potential Negative Environmental Effects	22
5.2	Performance Objectives and Mitigation Strategies.....	22
5.3	Project Monitoring and Contingency Measures.....	24
5.4	Environmental Effects Monitoring Plan.....	25
6.0	Emergency Response and Communications Plans.....	45
6.1	Communications Plan for Emergencies	45
6.1.1	Fire	46
6.1.2	Personal Injury	46
6.1.3	Spills.....	47
6.2	Communications Plan for Project Updates and Activities (Non-Emergency)	48
6.3	Stakeholder Communication, Complaints, and Response	48
7.0	Conclusion.....	50
8.0	References	51

Tables

Table 1.1	Design and Operation Report Requirements.....	2
Table 3.2.2	Siemens SWT-2.3-113 Specifications	14
Table 5.4	Environmental Effects Monitoring Plan – Environmental Impact Study General Features.....	26
Table 5.5	Environmental Effects Monitoring Plan – Environmental Impact Study Significant Features.....	30
Table 5.6	Environmental Effects Monitoring Plan – Environmental Impact Study Wetlands Treated as Significant.....	35
Table 5.7	Environmental Effects Monitoring Plan – Environmental Impact Study Features Treated as Significant.....	37
Table 5.8	Environmental Effects Monitoring Plan – Water Assessment and Water Body Features.....	39
Table 5.9	Environmental Effects Monitoring Plan – Land Use and Socio- Economic Features.....	41
Table D1	Noise Receptors Within One Kilometre of Turbines	D-1
Table D2	Noise Receptors Between One and Two Kilometres of Turbines.....	D-21
Table D3	Proposed Grand Bend Wind Farm Turbine Locations	D-86
Table D4	Proposed Turbine Locations From Other Projects	D-88
Table D5	Existing Turbine Locations.....	D-90
Table D6	Distance From Each Turbine To Closest Noise Receptor	D-91

Figures

Figures A1-A19	Site Plan	Appendix A
Figures B1-B19	Property Line Setback Assessment	Appendix B
Figure C1	Tile Drain Modifications for Access Roads	Appendix C
Figure C2	Tile Drain Modifications for Turbine Installation Areas	Appendix C
Figure C3	Typical Culvert Installation With Riprap	Appendix C
Figures C4-C9	Conceptual Parts and Storage Building	Appendix C
Figures C10-C12	Conceptual Transformer Substation	Appendix C
Figure C13	Acoustic Fence Concept	Appendix C
Figure C14	Conceptual Utility Pole	Appendix C
Figure C15-C16	Switchyard	Appendix C
Figures D1-D49	Noise Receptors	Appendix D

Appendices

- A Site Plan
- B Property Line Setback Assessment
- C Conceptual Plans / Specifications
- D Noise Receptors and Turbine Coordinates
- E Visual Study

DRAFT

1.0 Introduction

1.1 Project Overview

Grand Bend Wind Limited Partnership, c/o Northland Power Inc. (“Northland”) is proposing to develop, construct and operate a 100 MW wind facility located north of Grand Bend, Ontario. An application for approval is being prepared under Ontario Regulation 359/09 of the *Environmental Protection Act*. The project is classified as a Class 4 Wind facility under the Regulation. The Grand Bend Wind Farm (“the Project”) is located in Huron County, spanning the lower-tier municipalities of Bluewater and Huron South. Portions of the transmission line also traverse the municipality of Huron East and municipality of West Perth in Perth County.

The basic project components will include up to 48 turbines (Siemens SWT-2.3-113 direct drive wind turbine generators with a total name plate capacity of 100 MW), turbine access roads, a 36 kV electrical collection system, substation, a new transmission line within municipal road right-of ways (“ROWS”) along Rodgerville Road, Line 17 and Road 183 with connection to the provincial power grid at the 230 kV transmission line south of the Seaforth Transformer Station. During construction temporary components will include access roads and work/storage areas at the turbine locations and transmission connections.

1.2 Report Requirements

The Design and Operation Report is the principle document where the details of a renewable energy project are presented. Aspects of the Project outside of the operation phase such as construction and decommissioning are addressed within separate reports as part of the REA application.

This Design and Operations Report is one component of the REA Application for the Project, and has been prepared in accordance with Item 4, Table 1 of O.Reg 359/09 which sets out specific content requirements as provided in **Table 1.1**.

O.Reg 359/09 and its corresponding Table 1 requirements were amended on July 1, 2012, with project transition provisions. As this Project’s notice of proposal and first public meeting was issued on February 29, 2012, this Project is subject to the requirements of O.Reg 359/09 as they existed on December 31, 2011. Under provisions of the Regulation, Northland may also choose to submit in accordance with the July 1, 2012 provisions. A final decision will be made prior to the next formal public notice.

Table 1.1 Design and Operation Report Requirements

Requirements	Completed	Section Reference
1. Set out a Site Plan of the project location at which the renewable energy project will be engaged in including, i) One or more maps or diagrams of,		
A. All buildings, structures, roads, utility corridors, rights of way and easements required in respect of the renewable energy generation facility and situated within 300 m of the facility	Yes	Appendix A
B. Any ground water and surface water supplies used at the facility	Yes	Appendix A
C. Any things from which contaminants are discharged into the air	N/A	N/A
D. Any works for the collection, transmission, treatment and disposal of sewage	Yes	Appendix A
E. Any areas where waste, biomass, source separate organics and farm material are stored, handled, processed or disposed of	N/A	N/A
F. The project location in relation to any of the following within 125 m: the portion of the Oak Ridges Moraine Conservation Plan Area that is subject to the Oak Ridges Moraine Conservation Plan, the area of the Niagara Escarpment Plan, the Protected Countryside, the Lake Simcoe watershed, and	N/A	N/A
G. Any noise receptors or odour receptors that may be negatively affected by the use or operation of the facility	Yes	Appendix D
ii) A description of each item diagrammed under subparagraph i	Yes	Section 3.0
iii) One or more maps or diagrams of land contours, surface water drainage and any of the following, if they have been identified in complying with this Regulation: properties described in Column 1 of Table 19 to section 19, heritage resources, archaeological resources, water bodies, significant or provincially significant natural features and any other natural features identified in	Yes	Appendix A

Requirements	Completed	Section Reference
the Protected Countryside or the portion of the Oak Ridges Moraine Conservation Plan Area that is subject to the Oak Ridges Moraine Plan		
iv) A description, map or diagram of the distance between the base of any wind turbines and any public road rights of way or railway rights of way that are within a distance equivalent to the length of any blades of the wind turbine, plus 10m	Yes	Appendix B
v) A description, map or diagram of the distance between the base of any wind turbines and all boundaries of the parcel of land on which the wind turbine is constructed, installed or expanded within a distance equivalent to the height of the wind turbine, excluding the length of any blades, and	Yes	Appendix B
vi) A description, map or diagram of the distance between the base of each wind turbine and the nearest noise receptor.	Yes	Appendix D
2. Set out conceptual plans, specifications and descriptions related to the design of the renewable energy generation facility, including a description of,		
i) Any works for the collection, transmission, treatment and disposal of sewage, including details of any sediment control features and storm water management facilities	Yes	3.0 & 4.0
ii) Any things from which contaminants are discharged into the air,	N/A	N/A
iii) Any systems, facilities and equipment for receiving, handling, storing and processing any waste, biomass, source separated organics, farm material and biogas, and	N/A	N/A
3. Set out conceptual plans, specifications and descriptions related to the operation of the renewable energy generation facility, including,		
i) In respect of any water takings		
A. A description of the time period and duration of water takings expected to be associated with the operation of the facility	Yes	4.0

Requirements	Completed	Section Reference
B. A description of the expected water takings, including rates, amounts and an assessment of the availability of water to meet the expected demand, and	Yes	4.0
C. An assessment of and documentation showing the potential for the facility to interfere with existing uses of the water expected to be taken	Yes	4.0
ii) A description of the expected quantity of sewage produced and the expected quality of that sewage at the project location and the manner in which it will be disposed of, including details of any sediment control features and storm water management facilities	Yes	4.0
iii) A description of any expected concentration of air contaminants discharged from the facility	N/A	N/A
iv) In respect of any biomass, source separated organics and farm material at the facility	N/A	N/A
A. The maximum daily quantity that will be accepted	N/A	N/A
B. The estimated annual average quantity that will be accepted	N/A	N/A
C. The estimated average time that it will remain at the facility, and	N/A	N/A
D. The estimated average rate at which it will be used, and	N/A	N/A
v) In respect of any waste generated as a result of processes at the project location, the management and disposal of such waste, including,	Yes	4.0
A. The expected type of waste to be generated	Yes	4.0
B. The estimated maximum daily quantity of waste to be generated by type,	Yes	4.0
C. Processes for the storage of waste, and	Yes	4.0
D. Processes for final disposal of waste	Yes	4.0
4. Include an environmental effects monitoring plan in respect of any negative environmental effect that may result from engaging in the renewable energy project, setting out,		
i) Performance objectives in respect of the negative environmental effects	Yes	5.0

Requirements	Completed	Section Reference
ii) Mitigation measures to assist in achieving the performance objectives mentioned in subparagraph i,	Yes	5.0
iii) A program for monitoring negative environmental effects for the duration of the time that the project is engaged in, including a contingency plan to be implemented if any mitigation measures fail.	Yes	5.0
5. Include a response plan setting out a description of the actions to be taken while engaging in the renewable energy project to inform the public, aboriginal communities and municipalities, local roads boards and Local Service Boards with respect to the project, including		
i) Measures to provide information regarding the activities occurring at the project location, including emergencies	Yes	6.0
ii) Means by which persons responsible for engaging in the project may be contacted	Yes	6.0
iii) Means by which correspondence directed to the persons responsible for engaging in the project will be recorded and addressed	Yes	6.0
6. If the project location is in the Lake Simcoe watershed, a description of whether the project requires alteration of the shore of Lake Simcoe, the shore of a fresh water estuary of a stream connected to Lake Simcoe or other lakes or any permanent or intermittent stream and,		
i) How the project may impact any shoreline, including ecological functions of the shoreline, and	N/A	N/A
ii) How the project will be engaged in to,	N/A	N/A
A. Maintain the natural contour of the shoreline through the implementation of natural shoreline treatments, such as planting of natural vegetation and bioengineering, and	N/A	N/A
B. Use of vegetative riparian areas, unless the project location is used for agricultural purposes and will continue to be used for such purposes.	N/A	N/A

2.0 Site Plan

2.1 Site Plan Requirements

Site Plan information is provided in **Appendix A**. The Site Plan was prepared in accordance with O.Reg. 359/09 and the guidance provided in Chapter 6 of the Technical Guide to Renewable Energy Approvals (MOE, 2011). Site Plans are required to include one or more maps or diagrams that depict any of the following at the wind facility or within 300 m of the facility:

- buildings or structures;
- proposed transportation systems such as access roads;
- electrical transmission/distribution lines, transformers, other electrical equipment, and associated right of ways or easements;
- existing roads, utility corridors, right of ways and easements;
- groundwater wells, water bodies, and infrastructure related to water and sewage;
- works that collect, transmit, treat, or dispose of sewage related to the Project;
- noise receptors that may be negatively affected by the use or operation of the facility; and,
- land contours indicating surface water drainage.

In addition to the site plan figures in **Appendix A**, the following supplemental information has been provided in **Appendix D** and **Appendix E**:

- Maps and UTM coordinates of noise receptors within a 2 km distance of the Project turbines;
- UTM coordinates of all turbines of the Project;
- UTM coordinates of turbines from other existing or proposed facilities; and,
- A table summarizing the distance between the base of each turbine and the nearest noise receptor.
- Visual simulations of the turbines in the Project vicinity

Detailed figures identifying archaeological, cultural, natural heritage features, and water bodies are provided in the Stage 1-2 Archaeological Assessment, the Natural Heritage Assessment Environmental Impact Study Report, and the Water Assessment and Water Body Report under separate covers as part of the Renewable Energy Approval application.

2.2 Setbacks

In order to comply with the setback requirements of O.Reg. 359/09, Northland is required to identify noise receptors and existing or proposed turbines of other projects.

As outlined in the Technical Guide to Renewable Energy Approvals (MOE, 2011), the issuance of a Draft Site Plan defines a point in time in which existing noise receptors will be considered. Consequently, as the Notice of Draft Site Plan was published in local newspapers on April 18, 2012, Northland will take into account noise receptors as defined by the Act that existed on April 17, 2012.

For an analysis of the impact on noise receptors resulting from the Project, refer to the Environmental Noise Impact Assessment under a separate cover. The analysis concludes that the noise impact from the Project does not exceed the most restrictive noise limits that apply for areas with acoustic designation of Class 3 (Rural) as defined by the Ministry of the Environment.

In addition to setbacks related to noise receptors, O.Reg 359/09 provides setback distances between the wind turbine base and:

- property lines;
- public road right-of-ways; and,
- railway right-of-ways.

A Property Line Setback Assessment Report has been prepared and included in **Appendix B**, which illustrates that turbines sited near property lines of non-participating lands will not result in any adverse impacts on neighbouring businesses, infrastructure, or land use activities.

2.3 Site Plan Consultation

In addition to the requirements of O.Reg 359/09, Project infrastructure was carefully sited to reduce potential negative environmental effects and incorporate stakeholder input. Presently, the following investigations, independent from the requirements of O.Reg 359/09, are complete or underway:

- Endangered Species Study – Ministry of Natural Resources;
- Petroleum Operations Setback Investigation – Ministry of Natural Resources;
- Land Use Submission Review – NAV CANADA;
- Development Review – Ausable Bayfield Conservation Authority;
- Road Condition and Traffic Considerations Report;
 - Ministry of Transportation
 - County of Huron
 - Municipality of Bluewater
 - Municipality of South Huron

Draft Design and Operations Report
August 2012

- Municipal Drainage Report;
 - Municipality of Bluewater
 - Municipality of South Huron
- Telecommunications Study
 - Radio Advisory Board of Canada
 - Transport Canada
 - NAV CANADA
 - Environment Canada
 - Ministry of Government Services (Mobile Communications Branch)
 - Xplornet Broadband
 - Royal Canadian Mounted Police (Radio Spectrum Management)
 - Department of National Defence
 - Canadian Coast Guard.

Additional approvals with authorities having jurisdiction will be obtained during detailed design. For further information on additional approvals and stakeholder consultation, refer to the [Project Description Report](#).

DRAFT

3.0 Facility Design Plan

The design information provided in this report is provided for the purpose of identifying and mitigating potential negative environmental effects. Approvals from authorities having jurisdiction will be required in addition to Renewable Energy Approval administered by the Ministry of the Environment. As such, the details described in the following sections are subject to change during the course of detailed design and permitting.

Design components for the Project can generally be categorized as site works or electrical works, and are described in detail in the following sections. Conceptual plans are provided in **Appendix C**.

3.1 Site Works

The majority of site works design components are related to the construction phase of the Project, and are therefore described in the Construction Plan Report. Site works design components relating to the operational phase of the facility generally consist of:

- tile drain modifications;
- watercourse crossings;
- access roads;
- turbine foundations;
- Parts and Storage building;
- stormwater management;
- sewage management; and,
- water taking.

3.1.1 Tile Drain Modifications

The majority of private land designated for access roads and turbine installation areas is currently serviced by agricultural tile drain. Tile drains are typically 2 to 4 feet below surface, and are not designed to withstand loads imparted by heavy construction equipment. As such, tile drains will be modified around construction areas to maintain agricultural drainage during and after construction. A licensed drainage contractor will ultimately be responsible for the design and construction of the tile modifications, but conceptual designs are detailed in **Figures C1** and **C2** of **Appendix C** for the purpose of identifying potential negative effects and mitigation measures proposed in association with the work.

The construction phasing of tile drain modifications will be sequenced to divert tile drainage around excavations during construction. This approach will reduce the water

taking requirements of the Project in the form of dewatering as explained in the Construction Plan Report.

3.1.2 Watercourse Crossings

In locations where access roads intersect a watercourse, culverts will be required. A preliminary culvert design has been developed and submitted to the Ausable Bayfield Conservation Authority (ABCA) for review. The preliminary design is detailed in **Figure C3 of Appendix C**, and includes the use of rip-rap and geotextile materials to minimize erosion of the watercourse banks and provide for flow conditions as required. Further development and approval of this design by the ABCA will be required prior to construction.

Collector line and transmission line watercourse crossings will not involve in-water work, and will be installed according to the applicable Fisheries and Oceans Canada Operational Statements. It is anticipated that a combination of Punch & Bore, Horizontal Directional Drilling, and Overhead Line Construction methods will be employed. For further details on these methods, refer to the Construction Plan Report, or the Operational Statements available online at www.dfo-mpo.gc.ca/regions/central/habitat/os-eo/provinces-territoires-territoires/on/index-eng.htm.

3.1.3 Access Roads

Existing provincial, county, and municipal roads will be used to transport project-related components, equipment and personnel to the Study Area during construction and as required during operation. The Project will be situated exclusively on municipal road allowances and privately owned land. Access to these lands will be required for installation and operation of the wind turbines and lease agreements have previously been signed with each of the landowners involved. Some agricultural laneways are present in the vicinity of the Project and will be utilized where possible. New laneways will be constructed as required and in consultation with landowners to provide access to the individual turbine sites. Construction access laneways will vary from 5 to 11 m wide during construction, depending on the passing lane and crane movement requirements of the laneway. Permanent access laneways will be approximately 5 m wide, with the exception of entrances off municipal roads and all turning areas which require wider turning radii.

The access road layout illustrated in **Appendix A** incorporates wide turning radii required by wind turbine delivery trucks during construction. Further detail on construction access roads and turbine installation areas is provided in the Construction Plan Report.

Detailed design of the access roads will take place after a geotechnical investigation has been performed. The geotechnical investigation will provide recommendations on road materials and depths, as well as identification of areas that may require subsoil reinforcement with geotextile. At this time, it is anticipated that the access roads will likely be constructed with Granular 'B' sub-base and Granular 'A' base materials, and will be approximately 0.3 m to 0.7 m deep.

3.1.4 Turbine Foundations

A foundation for wind turbine generators having a rated output of more than 3 kW is considered a Designated Structure in the Ontario Building Code (OBC). As such, the foundations for the Grand Bend Wind Farm will be designed as "buildings" according to the requirements of the latest OBC. Foundations will also require proper electrical grounding according to the requirements of the latest Ontario Electrical Safety Code.

Detailed design of the foundations will take place after a geotechnical investigation of the subsurface soils. At this time, based on a desktop study of soils in the area and preliminary discussions with local geotechnical engineers, the turbines will likely be supported by shallow reinforced concrete spread footings. Approximate dimensions of the foundations are anticipated to be 3 m in depth and 18 to 22 m in diameter.

The foundations will be constructed on site, and will require the installation of formwork, ground wiring, rebar, and the pouring of high-strength concrete under a lean concrete base. For further information on the construction of the turbine foundations, refer to the Construction Plan Report.

3.1.5 Parts and Storage Building

A Parts and Storage building for Project operation and maintenance is proposed on privately held lands near the intersection of Sararas Road and Blackbush Line in the Municipality of Bluewater. Refer to **Figure A5** of **Appendix A** for the proposed location of the building. The building will be approximately 15 m x 36 m (540 m²) and will be designed in accordance with the requirements of the latest OBC. There will also be a parking lot, well and septic system servicing the building. For conceptual drawings of the building, refer to **Figures C4** to **C9** of **Appendix C**.

Northland is also investigating the possibility of locating the Parts and Storage building near the village of Zurich

3.1.6 Stormwater Management

During construction, site drainage will be addressed according to the methods described in the Construction Plan Report, including the use of erosion and sediment control measures.

During Project operation, fundamental site drainage patterns and stormwater management is anticipated to be unaffected. Temporary lands used for construction will be restored to predevelopment conditions, and permanent features that could have an impact on stormwater management will be designed as follows:

- gravel access roads will be designed such that surface water will either infiltrate directly into the subsurface soils, or flow freely across the surface to adjacent agricultural land;
- tile drain modifications will be made to preserve agricultural drainage around access roads and turbine foundations;
- culverts will be designed to convey flows in accordance with the requirements of authorities having jurisdiction;
- the transformer substation and switchyard will be constructed on granular foundations, which will promote infiltration to subsurface soils;
- the transformer substation will include an oil containment system; and,
- the Parts and Storage building will have a drainage plan which will be approved by the authorities having jurisdiction.

3.1.7 Sewage Management

Sewage generation during Project operation will be limited to the use of washroom facilities at the Parts and Storage building. Sewage will be disposed of in a septic bed or through a municipal sewer connection depending on the chosen location of the facility. The septic bed or sewer connection will be designed in accordance with the applicable municipal and provincial standards. An analysis of sewage generation and treatment during Project operation is described in the Facility Operations Plan of this report.

3.1.8 Water Taking

Water taking during Project operation will also be limited to the use of the Parts and Storage building. Potable water will be supplied by a well or a locally available municipal water system depending on the chosen location of the facility. The well or municipal water connection will be designed in accordance with the applicable municipal and provincial standards. An analysis of well water taking activities during Project operation is described in the Facility Operations Plan of this report.

3.2 Electrical Works

Electrical design components of the facility generally consist of:

- safety measures;
- up to 48 turbines (Siemens SWT-2.3-113 direct drive wind turbine generators with a total name plate capacity of 100 MW);
- an existing meteorological tower that will remain during Project operation;
- a 36 kV electrical collection system;
- a transformer substation;
- a 230 kV transmission line within municipal road right-of ways (“ROWS”) along Rodgerville Road, Line 17 and Road 183;
- a 230 kV switchyard and connection to the provincial power grid at the 230 kV transmission line south of the Seaforth Transformer Station;
- communications lines; and,
- commissioning.

Electricity generated by the turbines at 60 Hz and 690 V will be transformed to higher voltages in two stages for efficient distribution to the grid. The first stage will be the transformers located at the base of each turbine, which will transform 690 V electricity to 36 kV. A 36 kV collector line will then convey electricity from each turbine to the transformer substation. The second stage occurs at the substation, where electricity will be transformed from 36 kV to 230 kV. A new 230 kV transmission line will then convey electricity along Rodgerville Road, Line 17 and Road 183 to the connection point with the provincial 230 kV transmission line, south of Seaforth Transformer Station.

3.2.1 Electrical Works Safety Measures

All electrical works will be designed in conformance with the requirements of the authorities having jurisdiction, including the Ontario Electrical Safety Code administered by the Electrical Safety Authority. In addition to proper electrical design, a rigorous system of monitoring equipment, inspections, and maintenance will be developed to ensure safe and reliable operation of the facility.

3.2.2 Wind Turbine Generators

The turbines generally consist of a foundation, step-up transformer, tower, blades, and the nacelle, which houses the gearbox, electrical generator and brake assembly.

General turbine specifications are summarized in **Table 3.2.2**. Subject to availability and costing, an alternative turbine type may be utilized.

Draft Design and Operations Report
August 2012

Table 3.2.2 Siemens SWT-2.3-113 Specifications

Manufacturer	Siemens
Model	SWT-2.3-113
Nameplate Capacity	2.3 MW
Hub Height	99.5m
Blade Length	55m
Rotor diameter	113m
Rotor sweep area	10,000m ²
Speed Range	6-13 rpm
Nominal Noise Level	100-105 dBA
Frequency	60 Hz

Additional specifications from the manufacturer are provided in the Wind Turbine Specification Report.

Each turbine will be equipped with communications and safety equipment which will be monitored during operation. Examples of these features include fire, ice, lightning and extreme wind protection, supervisory control and data acquisition (SCADA), electrical grounding, and turbine tower lighting in accordance with Transport Canada requirements.

As described in Section 2.2, the turbine layout provided in **Appendix A** has been designed to accommodate setbacks required by OReg. 359/09. For further details on turbine siting, refer to the Property Line Setback Assessment in **Appendix B** and the Environmental Noise Impact Assessment under a separate cover.

3.2.3 Meteorological Towers

Northland currently operates two meteorological towers in the area. At least one tower will remain during Project operation to collect meteorological data at the Project location in addition to the meteorological instruments and data collected at each turbine.

3.2.4 36 kV Electrical Collection System

The transformers at the base of each turbine, converting electricity from 690 V to 36 kV, will be designed according to the applicable standards for outdoor pad-mounted distribution transformers. They will be approximately 3 m long x 2 m wide x 3 m high and will likely use mineral-oil for insulation and cooling. During detailed design, the transformer manufacturer will provide inspection and maintenance details. Proper inspection and maintenance of the transformers will reduce the likelihood of transformer failure and potential oil spills or fires.

The 36 kV collector lines will be buried directly underground, typically alongside the access roads and existing local roads as shown on the Site Plan (**Appendix A**). The collector lines will be connected in a string, or “daisy chain” configuration from the turbines to the transformer substation. The collector lines will be designed according to the applicable standards for buried 36 kV power cable, and will be installed at an approximate depth of 0.5 m to 1.6 m depending on the requirements of the authorities having jurisdiction. In areas where the collector lines intersect watercourses, directional drilling or punch and bore construction procedures will be employed, as outlined in Section 3.1.2.

If underground construction is not possible due to site constraints or regulatory requirements, the 36 kV collector line will be installed overhead on utility poles for the designated segments.

3.2.5 Transformer Substation

A transformer substation to convert electricity from 36 kV to 230 kV is proposed on privately held lands near the intersection of Sararas Road and Blackbush Line in the Municipality of Bluewater. Refer to **Figure A5 of Appendix A** for the proposed location of the substation. The substation will occupy an area approximately 73 m x 54 m (3,942 m²), and will be constructed on a granular foundation. The substation will be designed in accordance with the requirements of the authorities having jurisdiction, and will include safety measures such as an oil containment system, lightning and surge arrestors, fire protection, electrical grounding, perimeter fencing, and appropriate warning signage. Inspection and maintenance details will be supplied by equipment suppliers during detailed design. Proper inspection and maintenance of the substation will reduce the likelihood of system failure and potential oil spills or fires.

An acoustic barrier will be installed along the north side of the transformer as outlined in the Environmental Noise Impact Assessment under a separate cover. The barrier will be approximately 15 m in length, 6 m tall, and will have a density of at least 20 kg/m². Conceptual drawings of the Transformer Substation and the acoustic barrier are shown in **Figures C10 to C13 of Appendix C**.

3.2.6 230 kV Transmission Line

A new 230 kV transmission line will connect the transformer substation to the switchyard at the connection to the provincial power grid south of the Seaforth Transformer Station. As shown on the Site Plan (**Appendix A**), it will be built within municipal road right-of ways (“ROWS”) along Rodgerville Road, Line 17 and Road 183. The transmission line will be installed above ground on utility poles according to the requirements of the authorities having jurisdiction. In areas where the transmission lines intersect

watercourses, overhead line construction procedures will be employed, as described in Section 3.1.2. It is anticipated that the utility poles will be approximately 25 to 35 m high, at a spacing of approximately 100 m. A conceptual drawing of the utility pole is shown in **Figure C14 of Appendix C**.

3.2.7 Electrical Interconnection and Switchyard

The interconnection plan and revenue metering for the Project to connect with the provincial 230 kV transmission system will be designed in accordance with the requirements of the authorities having jurisdiction. A switchyard will be required at the connection point to the provincial grid as shown on **Figure A19 of Appendix A**. The final location of the switchyard will be determined during detailed design in coordination with the appropriate landowner. For conceptual drawings of the switchyard, refer to **Figures C15 to C16 of Appendix C**.

3.2.8 Communication Lines

Fiber optic communication lines will be installed in conjunction with the 36 kV collector lines and 230 kV transmission line in accordance with the requirements of the authorities having jurisdiction. The communication lines will transfer supervisory control and data acquisition (SCADA) information from each turbine to the Parts and Storage building, where comprehensive Project monitoring data will be collected. Further detail on monitoring is provided in the Facility Operations Plan of this report.

3.2.9 Commissioning

Electrical infrastructure will require commissioning by the authorities having jurisdiction to ensure safe and reliable operation of the Project. Commissioning requirements will be confirmed during detailed design, and will be implemented upon completion of construction.

4.0 Facility Operations Plan

A comprehensive operations and maintenance plan will be developed during detailed design to ensure safe and reliable operation of the Project. Operations and maintenance procedures will be performed by approximately 5 to 10 full time staff based in the Parts and Storage building. There will be one site supervisor who will be responsible for ensuring proper operation and maintenance procedures are being implemented, as well as ensuring all staff are appropriately trained. Additional support staff will assist with remote monitoring of the Project.

An outline of the procedures that will be included in the operations and maintenance plan are described below.

4.1 Wind Turbine Operation

The turbines will be continuously monitored during operation through Supervisory Control and Data Acquisition (SCADA). The data obtained from SCADA and monitored by full time staff will ensure that the turbines are operating efficiently and only when it is safe to do so. Each turbine is equipped with sensors and gauges which can detect unsafe conditions and trigger control systems to disable turbine operation and alert maintenance staff. Some examples of unsafe conditions and the associated turbine design and response mechanisms are described below.

4.1.1 Extreme Winds

Each turbine is equipped with a wind gauge (anemometer) and a mechanical brake system that shuts down turbine operation when local wind speeds exceed 90 km/hr. If left uncontrolled in these extreme wind conditions, turbine operation would result in stresses that exceed design limits. This anemometer and mechanical brake safety mechanism therefore protects the structural integrity of the turbine, and the public by reducing the risk of structural failure.

4.1.2 Fire

Each turbine is equipped with both passive and active fire prevention features to prevent, detect, and alert an occurrence of fire.

Passive measures are incorporated into the physical design of the turbine. The weather screen and housing around the machinery in the nacelle is made of fibreglass-reinforced laminated panels with multiple fire-protecting properties. The brake system is shielded around the moving parts to ensure sparks will not spread into the nacelle. Grease and spilt oil collected in reservoirs will be cleaned out during scheduled maintenance to

reduce exposure to flammable materials. Other passive fire prevention measures associated with lightning are described in the following section.

Active measures include ion-based smoke detectors, which will be located in all important electrical panels and connected to the wind turbine control system. If a smoke detector triggers an alarm or is removed, the turbine will automatically stop, and cooling fans in all cubicles will be switched off to reduce the admission of air to a possible fire and to prevent spreading of smoke and gasses in the tower and nacelle. The main turbine circuit breaker will also be switched off to deactivate all electrical systems that might contribute to a fire.

All fire detection information and automatic turbine response actions will be monitored through SCADA, and full time staff will be alerted in the event of a fire. A detailed fire response procedure will be outlined in the operations and maintenance plan.

4.1.3 Lightning

The turbines are designed with fully integrated lightning and EMC protection. Both the nacelle and the tower act as a Faraday Cage, reducing the likelihood of an internal turbine fire caused by lightning strikes. The turbine foundation design will also be designed with proper electrical grounding to safely conduct electricity from a lightning strike.

4.1.4 Ice

Ice accumulation on the rotor blades and anemometers can cause a public safety risk from ice throw, and can cause unnecessary operational stops due to inaccurate meteorological data. A turbine's power production is also significantly reduced when ice accumulates on the rotor blades. As a result, the turbines will be monitored and controlled to minimize the risks associated with ice accumulation. Each turbine is equipped with vibration and meteorological equipment that is capable of detecting icing conditions. In the event of unsafe ice build-up, the turbine will automatically stop and report the conditions through SCADA. The full time staff will then implement a safety procedure that restores operation when it is safe to do so.

4.2 Planned/Scheduled Maintenance

Full time staff based in the Parts and Storage building will be responsible for regular inspections and maintenance of the Project. The details and frequency of inspections and maintenance will be outlined in the operations and maintenance plan, but will generally include thorough biannual inspections and maintenance of the following:

Draft Design and Operations Report
August 2012

- turbine mechanical and electrical components;
- turbine tower and foundation connection;
- turbine step-up transformers;
- substation electrical equipment and oil containment system;
- transmission line and associated tree/vegetation clearance; and,
- switchyard electrical equipment.

Inspections and maintenance activities will be performed by qualified workers who will access Project components with service vehicles via local provincial and municipal roads, and Project access roads. Any work performed above a 3 m height such as turbine tower climbing or transmission line maintenance will be performed with appropriate safety equipment and procedures in accordance with the requirements of the Occupational Health and Safety Act. In the unlikely event that a large turbine component requires replacement, a crane or helicopter may be used.

4.3 Unscheduled Maintenance

Unscheduled maintenance will typically be related to standard operating procedures outlined in Section 4.1. Minor maintenance arising from standard operating procedures will be serviced by full time staff and equipment based in the Parts and Storage building. In the unlikely event that a major component requires maintenance or replacement, additional technicians and equipment may be required. Depending on the extent of required maintenance, new access roads and equipment used for Project construction may be required, or a helicopter may be used. Any potential negative environmental effects and mitigation measures would be the same as those outlined in the Construction Plan Report.

Emergency procedures will be outlined in the operations and maintenance plan, and will include staff responsibilities in responding to an emergency.

4.4 Waste Management

Turbine mechanical components such as the turbine gearbox and bearings will require oil changes and greasing approximately every 1 to 3 years. Each turbine gearbox contains approximately 350 L of oil, and the frequency of oil change will depend on the results of inspections. Electrical components such as transformers will require regular inspection of oil containment system for potential leaks and oil changes as required. The application, collection, transportation, storage, and authorized disposal of any hazardous material such as oil and grease will be performed in a manner that will minimize potential spills. In the event of a spill, proper reporting and notification will take place in accordance with the Environmental Protection Act. Hazardous materials such

as oils and grease will be properly stored in labelled containers at the Parts and Storage building with appropriate Materials Safety Data Sheets.

4.5 Stormwater Management

As outlined in Section 3.1.6, there will be no permanent stormwater management facilities required during the operation phase of the Project. All Project drainage components will be monitored during operation to confirm their suitability with respect to stormwater management. The oil containment system of the transformer substation will also be inspected and maintained on a regular basis. Any oil encountered in the containment system will be removed by a vacuum truck and disposed of at an approved facility. Transformer equipment will also be inspected and serviced to mitigate potential spills.

4.6 Sewage Management

Sewage generated from the Parts and Storage building during operation will be disposed of in a septic bed or through a municipal sewer connection depending on the chosen location of the facility. If a septic bed is required, it will be designed to exceed the minimum size required for the use of the building. For the purpose of estimating this minimum size, it has been assumed that a maximum of 10 people will be working an 8 hour shift, with a loading rate of 750 L/day (75 L/day per person). The percolation time for the underlying St. Joseph Till will likely be greater than 50 min/cm, requiring a raised bed with a loading rate of 4 L/m²/day. This translates to a minimum septic bed area of 190 m². It will be the Project owner's responsibility to ensure proper maintenance of the septic system during operation.

4.7 Water Taking

4.7.1 Water Demand Assessment

Water taking activities during operation are limited to the use of the Parts and Storage building in the event that a new structure is constructed in a location where a municipal water supply is not locally available. Other water taking activities associated with the Project are required as dewatering during construction. Refer to the Construction Plan Report for an analysis of water taking activities during construction.

In order to estimate water taking requirements of the well for the Parts and Storage building, the D-5-5 Private Wells procedure developed by the Ministry of the Environment was used. The Parts and Storage building will be expected to support up to 10 workers who would spend most of their time out of the building servicing the wind farm, however several office/supervisory staff would likely be based at the building. The average daily water taking quantity based on 450 L/person/day would be 4,500 L/day.

Based on a peak flow requirement of 3.75 L/min per person plus one additional person, the total peak flow requirement for the building would be 41.25 L/min for 120 minutes, however the actual usage will likely be significantly lower. To supply this rate, a well would be required at an approximate depth of 45 m. If the well at the building has low productivity or water quality issues, other measures such as water storage and/or treatment would be designed and implemented.

4.7.2 Groundwater Impact Assessment

The bedrock that underlies the study site consists of Dundee Formation Limestone, Dolostone and Shale. This formation is the primary source of water for domestic wells in the area. Although the static water level is relatively deep (over 30 m) in some areas, the wells are generally relatively high capacity and are suitable for individual residences and communal water takings.

The Dundee Formation bedrock aquifer found at a depth of 30 to 40 m below grade at the proposed well site is the proposed source of water for the maintenance facility. This Formation consists of relatively soft limestone bedrock that has an average thickness of 35 to 45 m. The estimates of water demand are conservatively calculated to be equivalent to four or five domestic wells, a farm or a well supplying an open loop heat pump. The well will be equipped to pump at a rate of less than 45 L/min. It is expected that a well drilled into the Dundee Formation will have no difficulty meeting this demand. The low water level requires a pump capable of lifting water from below 30 m due to the relatively low water level. This is typical for domestic wells in the area.

Review of regional studies on the Dundee Bedrock Formation Aquifer indicate that the majority of wells drilled in to the formation are capable of 45 L/min. A number of community, communal and agricultural wells completed in the Dundee Formation in the surrounding area produce in excess of 200 L/min. The geometric mean transmissivity of the Dundee Formation is 27.1 m²/day. Considering the aquifer characteristics, a well drilled for the maintenance facility will not have an adverse impact on the water levels in the closest existing wells located over 200 m to the south.

5.0 Environmental Effects Monitoring Plan

An environmental effects monitoring plan has been prepared in accordance with the requirements of O.Reg 359/09. The guiding principles that were used to establish the plan are summarized below. The details of the environmental effects monitoring plan are provided in **Tables 5.4 - 5.9**.

5.1 Potential Negative Environmental Effects

Any potential negative environmental effect that may result from engaging in the Project has been identified in **Tables 5.4 – 5.9**. These effects were identified from the operations and maintenance activities described in this report in conjunction with other investigations undertaken. For details relating to the natural heritage, water, archaeological, and cultural heritage features of the study area, refer to the Natural Heritage Assessment Environmental Impact Study, Water Assessment and Water Body Report, and Stage 1-2 Archaeological Assessment under separate covers as part of the Renewable Energy Approval application.

A number of considerations for each potential negative environmental effect were considered to understand the extent of the effect and to develop appropriate performance objectives, mitigation and monitoring strategies, and contingency measures. Key considerations included:

- the magnitude of the effect both in intensity and spatial scale;
- the proximity of the effect in relation to the Project;
- the likelihood of occurrence and reoccurrence of the effect;
- the timing and duration of the effect; and,
- the permanence or irreversibility of the effect.

5.2 Performance Objectives and Mitigation Strategies

The ultimate performance objective for each potential negative environmental effect was to avoid occurrence of the effect. In cases where avoidance was not possible, an appropriate mitigation strategy was developed to minimize the magnitude, likelihood, duration and permanence of the potential effect. Mitigation strategies were typically developed according to the following approach:

- Design Project siting to avoid occurrence of the effect;
- Develop operational procedures to mitigate the effect; and,
- Develop rehabilitation measures to restore affected features.

Mitigation will be implemented through a variety of mechanisms, including:

Contract Documents

Northland is committed to operating the Project in an environmentally responsible manner and in compliance with all applicable environmental laws, regulations, and guidelines. All of Northland's operations and maintenance contractors and subcontractors will be accountable for actions that have an adverse effect on the environment. As such, any contract documents executed by Northland will incorporate appropriate provisions from the REA documents. Additionally, all contractors, subcontractors, and other associates of the Project will follow the guiding principles of the monitoring program. These organizations will also comply with all relevant municipal, provincial, and federal legislation.

Management Structures

Northland, the turbine manufacturer, and the Contractor will take steps to ensure that they have appropriately skilled personnel to carry out the environmental responsibilities as defined in this Report. All organizations associated with Project development activities will develop responsive reporting systems that clearly assign responsibility and accountability for development actions. As appropriate, Northland will review these reporting documents.

Change Management

During Project operation, changes may be required to address unforeseen or unexpected conditions or situations. Northland, the turbine manufacturer, and/or the contractor will be responsible for ensuring environmental and safety issues are addressed. Northland will put into effect any significant changes to Project programs, procedures, and plans throughout the life of the Project.

Environmental Procedures

Northland, the turbine manufacturer, and the Contractor will be responsible for implementing all approved environmental procedures during operation. Individual personnel responsibilities will be assigned as necessary to support the full and effective implementation of the environmental procedures. Environmental procedures will address the following issues to prevent environmental contamination:

- Spills and releases: to identify the specific procedures for the prevention, response, and notification of spills. In addition it should establish the general procedures for spill clean-up, personnel training, and material handling and storage to prevent spills.
- Hazardous waste management: to outline the procedures for the proper identification of hazardous waste and its proper storage, handling, transport, and disposal. In addition, the procedures should outline specific requirements for personnel training, emergency response, product review and approval, and record keeping.
- Solid waste management: to establish alternative procedures for the management and disposal of used lubricants, used drums, and general office waste.

These procedures will ensure internal and external risks are fully evaluated and the information communicated to personnel in advance of any accident or malfunction.

Training Program

As appropriate, Northland and/or the Contractor should develop a training program to ensure personnel receive appropriate training in relation to operation and maintenance activities, environmental procedures, and the emergency preparedness and response plan. With respect to the environment and natural heritage, training may cover the following issues:

- Environmental Protection, including:
 - Important/sensitive environmental features and areas;
 - Incident reporting (spills, wildlife incidents); and,
 - Materials disposal.
- Facility Safety, including:
 - Accident reporting; and,
 - Chemical and hazardous materials handling.
- Emergency Preparedness, including:
 - Fire preparedness and response;
 - Natural disasters (i.e., extreme weather events); and,
 - Hazardous materials and spill response.

Training should begin as the initial staff complement is hired. There should also be on-going training for personnel as well as specific training sessions for new hires.

5.3 Project Monitoring and Contingency Measures

Project monitoring was designed to ensure performance objectives will be achieved through proper implementation of mitigation strategies. Where Project monitoring reveals that a mitigation strategy is not achieving its performance objective, contingency measures will be employed. Contingency measures have been developed to achieve the following:

- rehabilitate or correct a negative environmental effect;
- notify the applicable agencies and public, if required; and,
- develop alternative mitigation strategies that could prevent the same negative environmental effect from occurring again.

5.4 Environmental Effects Monitoring Plan

The environmental effects monitoring plan is detailed in **Tables 5.4 – 5.9** as follows:

- **Tables 5.4-5.7** include all potential effects associated with the Natural Heritage Assessment Environmental Impact Study for the Project;
- **Table 5.8** includes all potential effects associated with the Water Assessment and Water Body Report for the Project; and,
- **Table 5.9** includes all potential effects associated with land use and socio-economic features. These effects are informed by all other investigations undertaken for the Project.

Each potential negative environmental effect is identified and assessed for performance objectives, mitigation strategies, monitoring, and contingency measures. For details relating to the natural heritage, water, archaeological, and cultural heritage features of the study area, refer to the Natural Heritage Assessment Environmental Impact Study, Water Assessment and Water Body Report, and Stage 1-2 Archaeological Assessment under separate covers as part of the Renewable Energy Approval application.

Table 5.4 Environmental Effects Monitoring Plan – Environmental Impact Study General Features

Project Activity	Potential Effects (D=Direct) (I=Indirect)	Mitigation Strategy	Residual Effect (magnitude/frequency/duration)	Performance Objective	Monitoring Plan and Contingency Measures
Site Preparation	<ul style="list-style-type: none"> Limited vegetation removal (D). 	<ul style="list-style-type: none"> No project components will be located directly within any natural significant features boundaries Vegetated buffers will be left in place to the extent possible. A Tree Preservation Plan will be developed during the detailed design phase in order to identify trees which may need to be removed or trimmed during construction of the transmission line. Trees requiring removal will be replaced at a ratio determined through the Tree Preservation Plan based on the age, size, species and health of the tree. The Tree Preservation Plan will also include recommendations for minor adjustments to utility pole locations in order to minimize tree loss to the extent possible. Time vegetation removal to avoid periods of habitat use where possible especially during breeding bird season for migratory birds (May 1 – July 30) undertaking active nest surveys if clearing of vegetation must take place during breeding bird season. Any cleared areas will be re-vegetated using a native seed mix where appropriate. 	<ul style="list-style-type: none"> Duration is expected to be moderate (10-15 years until replacement trees have matured); however magnitude, frequency and geographic scope are very limited. No residual effect anticipated. 	<ul style="list-style-type: none"> Minimal vegetation removal for installation of utility poles only. 	<ul style="list-style-type: none"> Undertake monthly site inspections during the Site Preparation stage to ensure that only specified trees are removed and that remaining trees are not damaged during construction activities. If active nests are found in an area where vegetation must be cleared, construction activities will be suspended during breeding bird period. Replacement trees will be monitored for one year to ensure at least 80% survival. Additional trees will be planted if survival rate is lower.
All Construction and Decommissioning Activities	<ul style="list-style-type: none"> Accidental encroachment of equipment, stockpiles etc. into natural areas (I). 	<ul style="list-style-type: none"> All work zones should be delineated with silt fencing and be clearly marked to indicate that no work should occur outside the fenced area. 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> No disturbance to natural areas. 	<ul style="list-style-type: none"> An Environmental Inspector will perform regular inspection to ensure that mitigation is implemented.
All Construction and Decommissioning Activities	<ul style="list-style-type: none"> Potential soil compaction (D). 	<ul style="list-style-type: none"> Heavy equipment and material stockpiles will be limited to fenced construction areas. Temporary construction staging areas and construction roads which have been compacted will be rehabilitated upon completion of construction. 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> Minimize soil compaction to the extent possible. Rehabilitate any compacted soils within temporary construction areas. 	<ul style="list-style-type: none"> An Environmental Inspector will perform regular inspection to ensure that equipment and stockpiles do not extend beyond construction areas. Northland and the contractor will work with participating landowners to ensure that soils in construction areas are rehabilitated to pre-construction conditions.
All Construction and Decommissioning Activities	<ul style="list-style-type: none"> Mortality of wildlife inadvertently moving through construction zones (I). 	<ul style="list-style-type: none"> Silt fencing will be properly installed and maintained around work zones will also act to keep wildlife out of work areas. Construction traffic will be restricted to day time hours. Speed limit signage will be posted along 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> No wildlife mortality. 	<ul style="list-style-type: none"> An environmental inspector will regularly monitor fenced areas to ensure that fencing is properly keyed/toed in to the ground to ensure that wildlife cannot gain access under fenced area. If wildlife inadvertently moves into a construction area, the Environmental Inspector will move the

Project Activity	Potential Effects (D=Direct) (I=Indirect)	Mitigation Strategy	Residual Effect (magnitude/frequency/duration)	Performance Objective	Monitoring Plan and Contingency Measures
		<p>construction travel routes to ensure that construction vehicles respect appropriate speeds.</p>			<p>species outside of the work area, if possible, using gloves and a bucket or plastic tub, as appropriate.</p> <ul style="list-style-type: none"> If any species at risk are encountered that are not identified on relevant permits, all work will cease within the immediate work area and the Ministry of Natural Resources will be contacted.
<p>Installation and removal of 36kV collector lines, 230kV transmission line, communication lines</p>	<ul style="list-style-type: none"> Sediment and erosion impacts associated with open cuts/trenching and directional drilling/punch and bore activities (I). 	<ul style="list-style-type: none"> Implementation of the erosion and sediment control measures will conform to industry best management practices and recognized standard specifications such as Ontario Provincial Standards Specifications (OPSS). Sediment and erosion control measures will be implemented prior to construction and maintained during the construction phase to prevent the escape of sediment from work zones: <ul style="list-style-type: none"> All sediment and erosion control measures will be inspected prior to construction and maintained during the construction phase to prevent entry of sediment into natural features; If the sediment and erosion control measures are not functioning properly, no further work will occur until the sediment and/or erosion problem is addresses; All disturbed areas of the construction site will be stabilized immediately and re-vegetated as soon as conditions allow; and, Sediment and erosion control measures will be left in place until all areas of the construction site have been stabilized. Directional drilling will be undertaken in accordance with the Department of Fisheries and Oceans' Operational Statement. Directional drilling and/or punch and bore operations will be designed with launching and receiving pits that will minimize tree loss and disturbance of natural vegetation wherever possible. 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> No erosion and sediment impacts on wildlife habitats. 	<ul style="list-style-type: none"> A plan for addressing impacts associated with "frac-out" during directional drilling will be prepared in accordance with the Operational Statement. Erosion and sediment control measures will be regularly inspected to ensure they are functioning and are maintained as required. If erosion and sediment control measures are not functioning properly, alternative measures will be implemented and prioritized above other construction activities.

Project Activity	Potential Effects (D=Direct) (I=Indirect)	Mitigation Strategy	Residual Effect (magnitude/frequency/duration)	Performance Objective	Monitoring Plan and Contingency Measures
Site Restoration	<ul style="list-style-type: none"> Introduction of invasive species into natural areas (I). 	<ul style="list-style-type: none"> All disturbed areas of the construction site will be re-vegetated as soon as conditions allow. Where re-vegetation is required in the municipal road allowance, as a result of transmission line installation, standard roadside seed mixes, which do not contain invasive species, will be used. 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> No introduction of invasive species. 	<ul style="list-style-type: none"> An Environmental Inspector will perform regular inspection to ensure that mitigation is implemented. If extensive invasion of non-native species is identified as a result of the Project, contingency measures may include an applicable herbicide application. An herbicide application plan will be developed as required.
Turbine assembly	<ul style="list-style-type: none"> Effects on groundwater levels/seepage areas and wetlands due to dewatering for construction of turbine foundations (I). 	<ul style="list-style-type: none"> Any discharge from dewatering will be outlet to a vegetated area at least 30m from a habitat area utilizing a sediment filter bag. 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> No effect on groundwater levels. 	<ul style="list-style-type: none"> An Environmental Monitor should be on-site during any dewatering within 120m of natural features. The Monitor should ensure that the filter bag is working appropriately and ensure that no sediment is entering habitat areas. In the event of sediment discharge, all operations should stop immediately until the problem can be resolved. If significant changes in water levels/seepage areas are noted, operations should cease until water levels recover.
All Construction and Decommissioning Activities	<ul style="list-style-type: none"> Spills from equipment fueling, oiling, greasing of project components (I). 	<ul style="list-style-type: none"> All materials and equipment used for the purpose of site preparation and project construction shall be operated and stored in a manner that prevents any deleterious substances (petroleum produces, silt, etc.) from entering natural features: <ul style="list-style-type: none"> Any stockpiled materials will be stored and stabilized away from the feature; Refueling and maintenance of construction equipment should occur a minimum of 30 m from a natural feature; and, Hazardous material transportation and application will occur in designated areas according to operational procedures. Proper spill containment equipment will be used and maintained on site. 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> Minimize potential for indirect effects from accidental spills. 	<ul style="list-style-type: none"> As appropriate, spills will be reported to the MOE Spills Action Centre.
All Construction and Decommissioning Activities	<ul style="list-style-type: none"> Impacts of construction noise on wildlife (I). 	<ul style="list-style-type: none"> Environmental noise will be reduced through the standard operating practices. A traffic plan will be developed and implemented by the Construction Contractor. Work within 120 m of Amphibian Breeding Habitats (GCSWH-ABH) will not occur after dusk during the breeding season (April, May and June). 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> Minimize effects of noise. 	<ul style="list-style-type: none"> The Environmental Inspector will ensure that all operational plans and construction timing associated with noise reduction are being followed.

Project Activity	Potential Effects (D=Direct) (I=Indirect)	Mitigation Strategy	Residual Effect (magnitude/frequency/duration)	Performance Objective	Monitoring Plan and Contingency Measures
		<ul style="list-style-type: none"> Work within 120m of bird habitats (GCSWH-WRN, GCSWH-WASBB, GCSWH-WNA, GCSWH-WSSA) will not occur in the early morning hours (between dawn and 1.5 hours after dawn) during the breeding season (May 15-July 30). 			
All Construction and Decommissioning Activities	<ul style="list-style-type: none"> Dust effects on wildlife habitat (I). 	<ul style="list-style-type: none"> As appropriate, dust from the work areas will be controlled through suppressants (e.g. water). 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> Minimize effects from dust on wildlife habitats. 	<ul style="list-style-type: none"> Dust emissions will be monitored daily during construction to ensure dust control watering frequency and rates are adequate.

DRAFT

Table 5.5 Environmental Effects Monitoring Plan – Environmental Impact Study Significant Features

Affected Environmental Feature(s)	Project Activity	Potential Effects (D=Direct) (I=Indirect) Potential effect on the size, diversity, health, connectivity, functionality and resilience of the natural feature.	Mitigation Strategy	Residual Effect (magnitude/frequency/duration)	Performance Objective	Monitoring Plan and Contingency Measures
CONSTRUCTION AND DECOMMISSIONING						
All Significant Features Significant Valleylands V-001 Significant Wetlands WE-027, WE-029 Significant Woodlands W-004, W-012, W-013, W-014, W-020, W-021, W-023, W-026, W-029, W-030, W-031, W-034, W-036, W-037, W-039, W-041, W-042, W-053, W-067, W-079, W-081, W-086, W-088, W-093, W-094, W-099, W-102, W-104, W-118, W-123, W-127, W-128 Turtle Nesting Areas TNA-003 Deer Yarding Areas DYA-001 DYA-002 Amphibian Breeding Habitat ABH-007	<ul style="list-style-type: none"> All Construction and Decommissioning Activities 	<ul style="list-style-type: none"> General construction and decommissioning effects. Refer to effects listed under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Refer to mitigation listed under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Refer to Residual Effects listed under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Refer to Performance Objectives listed under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Refer to monitoring and contingency measures listed under Generalized Significant Wildlife Habitat.
Significant Valleylands V-001	Installation and removal of 230kV transmission line and communication lines	<ul style="list-style-type: none"> Slope failure, erosion or slumping during work in and around slope areas (I). The effects identified above could have an effect on the health (water quality) of the watercourse within the valley as well as on the health of the forested areas within the valley. 	<ul style="list-style-type: none"> The detailed design and construction plan for this area will include a geotechnical assessment that will outline specific mitigation for work on sloped areas. A permit from the Ausable Bayfield Conservation Authority will be required for work in this area. All conditions of the permit will be met. 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> No slope failure, erosion or slumping. No decrease in health, functionality and stability of the valleyland. 	<ul style="list-style-type: none"> Erosion and slope stability measures will be regularly inspected to ensure they are functioning and are maintained as required.
Significant Woodlands W-04, W-020, W-21, W-23, W-026, W-29, W-30, W-31, W-34, W-036, W-37, W-	<ul style="list-style-type: none"> Construction and removal of access roads adjacent to the following woodlands: <ul style="list-style-type: none"> W-053 (access road to T-16); 	<ul style="list-style-type: none"> Inadvertent loss of, or disturbance to, vegetation along the edge of woodlands during construction of adjacent access roads and below ground collector lines (I). 	<ul style="list-style-type: none"> Access road and collector lines will be no closer than the dripline of each woodland edge. Below ground collector lines will be 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect 	<ul style="list-style-type: none"> No disturbance to woodlots. 	<ul style="list-style-type: none"> Silt fencing and tree hoarding will be installed along the dripline and monitored by an Environmental Inspector.

Affected Environmental Feature(s)	Project Activity	Potential Effects (D=Direct) (I=Indirect) Potential effect on the size, diversity, health, connectivity, functionality and resilience of the natural feature.	Mitigation Strategy	Residual Effect (magnitude/frequency/duration)	Performance Objective	Monitoring Plan and Contingency Measures
042, W-053,	<ul style="list-style-type: none"> - W-042 (access road to T-18); - W-036 (access road to T-25 and T-28); - W-026 (access road to T-31); and, - W-020 (access road to T-40). • Installation of 36kV collector lines adjacent to the following woodlands: W-04 and W-037 (collector line along Sararas Road); <ul style="list-style-type: none"> - W-029, W-030, W-034, W-031 (collector line along Shipka Road); - W-023 and W-026 along Schadeview Road; - W-020 along Turnbull's Road; and, - W-021 along the field edge between T-37 and T-39. 	<ul style="list-style-type: none"> • The effects identified above could have minor effect on the size of woodlands and their function in providing edge habitat for a variety of species including Red-headed woodpecker (Special Concern species). 	<p>located within the gravel road shoulder and will not extend into wooded areas.</p> <ul style="list-style-type: none"> • Additional, taller tree protection fencing (tree hoarding) should be installed in these areas to protect tree limbs from equipment in adjacent areas. • Any tree roots which extend into the construction area should be cut and re-packed into soil to avoid desiccation. • Vegetation along the woodland edges should be surveyed for rare species by biologist prior to removal (see mitigation for Species of Conservation Concern). 	anticipated.		
Significant Wetlands WE-027, WE-029	<ul style="list-style-type: none"> • Installation and removal of 230kV transmission line and communication lines 	<ul style="list-style-type: none"> • Inadvertent loss of, or disturbance to, vegetation within the wetlands (I). • Movement of exposed sediment into the wetlands (I). • The effects identified above could have minor effect on the size of wetlands and on the function of the wetland as surface water storage. 	<ul style="list-style-type: none"> • Two options for mitigation may be used: <ul style="list-style-type: none"> - The transmission line may be located on the opposite side of the road from these wetlands. In this case, mitigation will include: <ul style="list-style-type: none"> - Clearly demarcating wetlands and ensuring the equipment and material stockpiles do not encroach into the wetland in the opposite ROW. • The transmission line may be directionally drilled below ground under the wetlands. In this case, mitigation measures will include: <ul style="list-style-type: none"> - Entrance and exit pits will be at least 30m from the edge of the wetland; and, - Sediment and erosion controls will be used around the entrance and exit pits. 	<ul style="list-style-type: none"> • May be residual effect associated with frac-out during directional drilling. • Likelihood is low, limited duration, frequency and geographic extent. 	<ul style="list-style-type: none"> • No vegetation loss or disturbance associated with sediment and erosion on Provincially Significant Wetlands. 	<ul style="list-style-type: none"> • An Environmental Inspector will regularly monitor operations to ensure that activities do not encroach into wetland areas. • If directional drilling is used, an Environmental Inspector will be on-site during drilling activities. • A plan to address potential frac-out will be developed and activated by the Environmental Inspector if required.
Significant Turtle Nesting	All Construction and	<ul style="list-style-type: none"> • Accidental mortality due to wildlife moving 	<ul style="list-style-type: none"> • During construction wildlife fencing 	<ul style="list-style-type: none"> • Limited duration, 	<ul style="list-style-type: none"> • No accidental 	<ul style="list-style-type: none"> • The Environmental

Affected Environmental Feature(s)	Project Activity	Potential Effects (D=Direct) (I=Indirect) Potential effect on the size, diversity, health, connectivity, functionality and resilience of the natural feature.	Mitigation Strategy	Residual Effect (magnitude/frequency/duration)	Performance Objective	Monitoring Plan and Contingency Measures
and Amphibian Breeding Habitat ABH-007 TNA-002	Decommissioning Activities	through the construction zone (I). <ul style="list-style-type: none"> The effect identified above may affect individual animals but unlikely to affect population health or resiliency. No effect on habitat functionality. 	(sediment fencing) will be installed around all work areas within 120m of these habitats prior to any earth movement, stockpiling or other activities on the site. Fencing must be keyed in correctly and monitored for proper installation and maintenance by the Environmental Inspector.	frequency, geographic extent. <ul style="list-style-type: none"> No residual effect anticipated. 	mortality. <ul style="list-style-type: none"> No reduced amphibian breeding due to noise impacts. 	Inspector should be on-site for daily inspections of wildlife fencing for signs of turtles accessing the construction zone. This should occur in the work zone associated with T-40, its access road and all associated components during the period between March and October when turtles are active. <ul style="list-style-type: none"> If any turtles are found within the work zone, the Environmental Inspector should relocate them to the nearest habitat area outside of the work zone. When relocating snapping turtles, care should be taken to avoid injury by wearing gloves and placing turtles into a bucket or large plastic tub for relocation. Sediment/wildlife fencing within 120m of Amphibian Breeding Habitat (ABH-007) should also be inspected by the Environmental Inspector at least once a week during the breeding season.
Amphibian Breeding Habitat ABH-007	Construction of turbines T-21, T-22, T-23, T-24 and T-25, their access roads and all associated components	<ul style="list-style-type: none"> Inhibition of amphibian breeding patterns and reproductive success due to disruptions of breeding calling patterns from turbine noise (I). The effect identified above could affect the size and diversity of the amphibian population in this pond. 	<ul style="list-style-type: none"> Construction of turbines T-21, T-22, T-23, T-24 and T-25, their access roads and all associated components should not occur after dusk during the breeding season (April, May and June). 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> No significant decrease in amphibian populations. 	<ul style="list-style-type: none"> Contractor and Environmental Inspector to monitor work schedules to ensure that no work occurs within the restricted timing window.

Affected Environmental Feature(s)	Project Activity	Potential Effects (D=Direct) (I=Indirect) Potential effect on the size, diversity, health, connectivity, functionality and resilience of the natural feature.	Mitigation Strategy	Residual Effect (magnitude/frequency/duration)	Performance Objective	Monitoring Plan and Contingency Measures
OPERATION						
Significant Woodlands W-39, W-79, W-81, W-86, W-88, W-93, W-94, W-99, W-102, W-123, W-128	Operation of the 230kV transmission line	<ul style="list-style-type: none"> • Fires or electrical outages from transmission line arcing to nearby trees and vegetation (I). • The effect identified above could affect the size, health and ecological diversity of woodlands. 	<ul style="list-style-type: none"> • The transmission line will be maintained to comply with the tree and vegetation clearance requirements of the North American Electricity Reliability Corporation (NERC). 	<ul style="list-style-type: none"> • Likelihood of effect very limited and only expected to occur as an accidental occurrence. • No residual effects anticipated. 	<ul style="list-style-type: none"> • No fires or power outages as a result of tree or vegetation arcing with transmission line. 	<ul style="list-style-type: none"> • If a transmission line fire or power outage occurs, the operations and maintenance staff will implement the Emergency Response Plan.
Amphibian Breeding Habitat ABH-007	Wind Turbine Operation	<ul style="list-style-type: none"> • Inhibition of amphibian breeding patterns and reproductive success due to disruptions of breeding calling patterns from turbine noise (I). • The effect identified above could affect the size and diversity of the amphibian population in this pond. 	<ul style="list-style-type: none"> • Strategy to site turbines outside of habitat. 	<ul style="list-style-type: none"> • Duration of the effect could be experienced throughout entire operating period of the turbines. • Effect most significant during spring breeding season. • Potential for residual effects exists. 	<ul style="list-style-type: none"> • Minimize impacts to amphibian breeding. Baseline amphibian calling index to be maintained at 3 for both spring peeper and green frog. 	<ul style="list-style-type: none"> • Conduct an Amphibian Monitoring Program for two years following construction of the wind farm. Amphibian surveys to be undertaken in accordance with Marsh Monitoring Program Manual (Bird Studies Canada, 1994). Surveys will be conducted between one-half hour after sunset and midnight during each of the following three periods: <ul style="list-style-type: none"> – April 15-30; – May 15-30; and, – June 15-30. • Contingency measures may include additional monitoring to determine cause of decline, possible turbine shut-down or blade feathering during breeding season. • Additional two years of monitoring if significant effects are observed.

Affected Environmental Feature(s)	Project Activity	Potential Effects (D=Direct) (I=Indirect) Potential effect on the size, diversity, health, connectivity, functionality and resilience of the natural feature.	Mitigation Strategy	Residual Effect (magnitude/frequency/duration)	Performance Objective	Monitoring Plan and Contingency Measures
All Significant Features Significant Valleylands V-001 Significant Wetlands WE-027, WE-029 Significant Woodlands W-004, W-012, W-013, W-014, W-020, W-021, W-023, W-026, W-029, W-030, W-031, W-034, W-036, W-037, W-039, W-041, W-042, W-053, W-067, W-079, W-081, W-086, W-088, W-093, W-094, W-099, W-102, W-104, W-118, W-123, W-127, W-128 Turtle Nesting Areas TNA-003 Deer Yarding Areas DYA-001 DYA-002 Amphibian Breeding Habitat ABH-007	Planned and Unplanned Maintenance	<ul style="list-style-type: none"> Maintenance activities may have impacts associated with spills and the accidental release of hazardous materials. General effects such as those described under listed under Generalized Significant Wildlife Habitat may occur if earth movement is required. Refer to effects listed under Generalized Significant Wildlife Habitat. Maintenance activities are not anticipated to affect size, diversity, health, connectivity or function of natural features. 	<ul style="list-style-type: none"> Procedures will be in place for the handling of hazardous materials, disposal of waste and management of dust and noise. Any maintenance requiring earth movement will use the same mitigation measures described under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Refer to Residual Effects listed under Generalized Significant Wildlife Habitat. No residual effect anticipated. 	<ul style="list-style-type: none"> Refer to Performance Objectives listed under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Refer to monitoring and contingency measures listed under Generalized Significant Wildlife Habitat.

Table 5.6 Environmental Effects Monitoring Plan – Environmental Impact Study Wetlands Treated as Significant

Affected Environmental Feature(s)	Project Activity	Potential Effects (D=Direct) (I=Indirect) Potential effect on the size, diversity, health, connectivity, functionality and resilience of the natural feature.	Mitigation Strategy	Residual Effect (magnitude/frequency/duration)	Performance Objective	Monitoring Plan and Contingency Measures
CONSTRUCTION AND DECOMMISSIONING						
Wetlands Treated as Significant WE-001, WE-002, WE-008, WE-010, WE-011, WE-012, WE-013, WE-014, WE-015, WE-016, WE-017, WE-020, WE-022, WE-026, WE-030, WE-031, WE-032, WE-033, WE-034, WE-035, WE-037, WE-038,	All Construction and Decommissioning Activities	<ul style="list-style-type: none"> General construction and decommissioning effects. Refer to effects listed under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Refer to mitigation listed under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Refer to Residual Effects listed under Generalized Significant Wildlife Habitat. No residual effect anticipated. 	<ul style="list-style-type: none"> Refer to Performance Objectives listed under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Refer to monitoring and contingency measures listed under Generalized Significant Wildlife Habitat.
Wetlands Treated as Significant WE-013, WE-014, WE-015, WE-017, WE-020, WE-022, WE-026, WE-031, WE-038	Installation of 230kV transmission line and communication lines	<ul style="list-style-type: none"> Minor loss of vegetation within the wetlands (D). Movement of exposed sediment into the wetlands (I). The effects identified above could have minor effect on the size of wetlands and on the function of the wetland as surface water storage and flood control. 	<ul style="list-style-type: none"> Two options for mitigation may be used: <ul style="list-style-type: none"> The transmission line may be located on the opposite side of the road from these wetlands. In this case, mitigation will include: <ul style="list-style-type: none"> Clearly demarcating wetlands and ensuring the equipment and material stockpiles do not encroach into the wetland in the opposite ROW. The transmission line may be directionally drilled below ground under the wetlands. In this case, mitigation measures will include: <ul style="list-style-type: none"> Entrance and exit pits will be at least 30m from the edge of the wetland; and, Sediment and erosion controls will be used around the entrance and exit pits. 	<ul style="list-style-type: none"> May be residual effect associated with frac-out during directional drilling. Likelihood is low, limited duration, frequency and geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> No vegetation loss or disturbance associated with sediment and erosion on Provincially Significant Wetlands. 	<ul style="list-style-type: none"> An Environmental Inspector will regularly monitor operations to ensure that activities do not encroach into wetland areas. If directional drilling is used, an Environmental Inspector will be on-site during drilling activities. A plan to address potential frac-out will be developed and activated by the Environmental Inspector if required.

Affected Environmental Feature(s)	Project Activity	Potential Effects (D=Direct) (I=Indirect) Potential effect on the size, diversity, health, connectivity, functionality and resilience of the natural feature.	Mitigation Strategy	Residual Effect (magnitude/frequency/duration)	Performance Objective	Monitoring Plan and Contingency Measures
Wetlands Treated as Significant WE-001, WE-002, WE-008, WE-010, WE-011,	Turbine Assembly	<ul style="list-style-type: none"> Localized effects on wetland water levels due to dewatering for construction of turbine foundations (I). Water from the dewatering process could be outlet into a wetland causing scour within the wetland and deposition of sediment from the pumped water (I). The effects identified above could affect habitat for aquatic species if standing water is drawn down. Sedimentation could affect wetland functions associated with surface water storage and flood control. 	<ul style="list-style-type: none"> Dewatering will be minimized to the extent possible. Any discharge from dewatering will be outlet to a vegetated area at least 30 m from a wetland utilizing a sediment filter bag. 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> No effect on wetland water levels. No sediment discharge into wetlands. 	<ul style="list-style-type: none"> An Environmental Monitor should be on-site during any dewatering within 120m of wetlands. The Monitor should ensure that the filter bag is working appropriately and ensure that no sediment is entering wetland areas. In the event of sediment discharge, all operations should stop immediately until the problem can be resolved. Although no effects on water levels is anticipated, the Environmental Monitor should also monitor water levels in the vicinity of dewatering activities during the dewatering process. If significant changes in water levels are noted, operations should cease until water levels recover.
OPERATION						
Wetlands Treated as Significant WE-001, WE-002, WE-008, WE-010, WE-011, WE-012, WE-013, WE-014, WE-015, WE-016, WE-017, WE-020, WE-022, WE-026, WE-030, WE-031, WE-032, WE-033, WE-034, WE-035, WE-037, WE-038,	Planned and Unplanned Maintenance	<ul style="list-style-type: none"> Maintenance activities may have impacts associated with spills and the accidental release of hazardous materials. General effects such as those described under listed under Generalized Significant Wildlife Habitat may occur if earth movement is required. Refer to effects listed under Generalized Significant Wildlife Habitat. Maintenance activities are not anticipated to affect size, diversity, health, connectivity or function of wetlands. 	<ul style="list-style-type: none"> Procedures will be in place for the handling of hazardous materials, disposal of waste and management of dust and noise. Any maintenance requiring earth movement will use the same mitigation measures described under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Refer to Residual Effects listed under Generalized Significant Wildlife Habitat. No residual effect anticipated. 	<ul style="list-style-type: none"> Refer to Performance Objectives listed under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Refer to monitoring and contingency measures listed under Generalized Significant Wildlife Habitat.

Table 5.7 Environmental Effects Monitoring Plan – Environmental Impact Study Features Treated as Significant

Affected Environmental Feature(s)	Project Activity	Potential Effects (D=Direct) (I=Indirect) Potential effect on the size, diversity, health, connectivity, functionality and resilience of the natural feature.	Mitigation Strategy	Residual Effect (magnitude/frequency/duration)	Performance Objective	Monitoring Plan and Contingency Measures
CONSTRUCTION AND DECOMMISSIONING						
Wildlife Habitat Treated as Significant Bat Maternal Colonies BMC-001, BMC-002, BMC-003, BMC-004, BMC-005, BMC-006, BMC-007, BMC-008, BMC-009, BMC-010 Turtle Wintering Area TWA-003 Habitat of Species of Conservation Concern SCC-001, SCC-002, SCC-003, SCC-004, SCC-005, SCC-006, SCC-007, SCC-008, SCC-009, SCC-010, SCC-011, SCC-012, SCC-013	All Construction and Decommissioning Activities	<ul style="list-style-type: none"> General construction and decommissioning effects. Refer to effects listed under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Undertake Habitat Use Study prior to construction to confirm significance. Apply mitigation measures listed under Generalized Candidate Significant Wildlife Habitat in the case that habitats are significant. 	<ul style="list-style-type: none"> Limited duration, frequency, geographic extent. No residual effect anticipated. 	<ul style="list-style-type: none"> Minimize impacts. 	<ul style="list-style-type: none"> In the case that habitats are significant, refer to monitoring and contingency measures listed under Generalized Candidate Significant Wildlife Habitat.
Species of Conservation Concern SCC-001, SCC-002, SCC-003, SCC-004, SCC-005, SCC-006, SCC-007, SCC-008, SCC-009, SCC-010, SCC-011, SCC-012, SCC-013	Site Preparation All Decommissioning Activities	<ul style="list-style-type: none"> No SCC anticipated within work zones; however, small number of unanticipated individuals may be present outside of identified habitat areas and may require removal (I). The effect identified above may affect individuals but no effect anticipated at the population scale. 	<ul style="list-style-type: none"> If a species is identified within a work zone during Habitat Use Studies, the qualified biologist undertaking surveys, in conjunction with the Environmental Inspector, will determine whether the species can be protected in situ or whether it can be re-located/transplanted to an alternative location away from construction activities. 	<ul style="list-style-type: none"> Likelihood of encountering individuals is minimal. Magnitude of effect on population size and health is minimal. Limited frequency. No residual effect anticipated. 	<ul style="list-style-type: none"> No net loss of species of conservation concern. 	<ul style="list-style-type: none"> If a species cannot be successfully transplanted (e.g. a mature tree), replacement trees will be planted of the same species at a 2:1 ratio. Transplants and replacement trees will be monitored for one year to ensure 80% survival rate. To the extent that this 80% survival rate isn't met additional specimens will be replanted.
OPERATION						
Bat Maternal Colonies BMC-001, BMC-002, BMC-003, BMC-004, BMC-005, BMC-006, BMC-007, BMC-008, BMC-009, BMC-010	Turbine Operation	<ul style="list-style-type: none"> Impacts due to collisions with turbine blades during operation (D). The effect identified above has the potential to affect the population size and health if collisions occur during maternal roosting periods and if mortality exceeds 10 bats/turbine/year. 	<ul style="list-style-type: none"> Refer to mitigation provided in the EEMP for birds and bats. 	<ul style="list-style-type: none"> Refer to the EEMP for birds and bats. 	<ul style="list-style-type: none"> Refer to the EEMP for birds and bats. 	<ul style="list-style-type: none"> Refer to the EEMP for birds and bats.

Affected Environmental Feature(s)	Project Activity	Potential Effects (D=Direct) (I=Indirect) Potential effect on the size, diversity, health, connectivity, functionality and resilience of the natural feature.	Mitigation Strategy	Residual Effect (magnitude/frequency/duration)	Performance Objective	Monitoring Plan and Contingency Measures
<p>Wildlife Habitat Treated as Significant</p> <p>Bat Maternal Colonies BMC-001, BMC-002, BMC-003, BMC-004, BMC-005, BMC-006, BMC-007, BMC-008, BMC-009, BMC-010</p> <p>Turtle Wintering Area TWA-003</p> <p>Habitat of Species of Conservation Concern SCC-001, SCC-002, SCC-003, SCC-004, SCC-005, SCC-006, SCC-007, SCC-008, SCC-009, SCC-010, SCC-011, SCC-012, SCC-013</p>	<p>Planned and Unplanned Maintenance</p>	<ul style="list-style-type: none"> Maintenance activities may have impacts associated with spills and the accidental release of hazardous materials. General effects such as those described under listed under Generalized Significant Wildlife Habitat may occur if earth movement is required. Refer to effects listed under Generalized Significant Wildlife Habitat. Maintenance activities are not anticipated to affect size, diversity, health, connectivity or function of wildlife habitats. 	<ul style="list-style-type: none"> Procedures will be in place for the handling of hazardous materials, disposal of waste and management of dust and noise. Any maintenance requiring earth movement will use the same mitigation measures described under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Refer to Residual Effects listed under Generalized Significant Wildlife Habitat. No residual effect anticipated. 	<ul style="list-style-type: none"> Refer to Performance Objectives listed under Generalized Significant Wildlife Habitat. 	<ul style="list-style-type: none"> Refer to monitoring and contingency measures listed under Generalized Significant Wildlife Habitat.

DRAFT

Table 5.8 Environmental Effects Monitoring Plan – Water Assessment and Water Body Features

Affected Environmental Feature(s)	Project Phase	Potential Effects	Performance Objective	Mitigation Strategy	Monitoring Plan and Contingency Measures
<p>Aquatic Species and Aquatic Habitat</p> <p>Watercourse Crossings:</p> <p>CR-013, CR-018, CR-023, CR-031, CR-032, CR-041</p>	Construction Decommissioning	<ul style="list-style-type: none"> Potential direct effects to aquatic habitat quality from sedimentation during construction activities (i.e. culverts for access roads). Effects to riparian vegetation during construction Effects to fish during in-water works Potential failure of slopes – impacts to bed/banks of stream during culvert construction. 	<ul style="list-style-type: none"> Minimize indirect effects from dust, sedimentation and erosion. Minimize direct effects to fish and fish habitat during construction. 	<ul style="list-style-type: none"> Erosion and sediment control measures (i.e., silt fence, straw bales, wooden stakes, sand bags, filters, pumps, snow fencing) will be installed and will be maintained during the construction work phase and until the site has been stabilized. Implementation of the erosion and sediment control measures will conform to industry best management practices and recognized standard specifications such as Ontario Provincial Standards Specifications (OPSS). Minimize footprint for culvert crossings at access roads. Culvert construction will take place outside fish and fish habitat timing windows, and will be designed and installed according to the requirements of the Ausable Bayfield Conservation Authority. Directional drilling and/or punch and bore operations will be designed with launching and receiving pits with appropriate setbacks from watercourses wherever possible. Dewatering from open excavations will take place on tile-drained agricultural land to promote infiltration and settling of suspended solids prior to entering a watercourse. Fish salvage will be conducted by a qualified biologist under a Scientific Collection Permit from MNR and all fish captured within the work area will be released downstream unharmed. Operational Statements (OS) provided by DFO will be used where appropriate to ensure that no impact to fish and fish habitat will occur during construction (i.e., punch and bore, directional drilling, open-cut watercourse crossings and isolated dam and pump). 	<ul style="list-style-type: none"> Regular weekly site inspection will occur by designated Environmental Monitor for sediment and erosion control measures. Severe weather conditions may require additional site visits depending on the proximity of the watercourse. The level of monitoring and reporting would be based on the severity of the spill and may be discussed with the MOE Spills Action Center and MNR. <p>Contingency Measures</p> <ul style="list-style-type: none"> Environmental Monitor will be responsible for “stop works” if mitigation measures are not incorporated into the construction activities or performance objectives are not achieved Changes to the mitigation measures to best suit the current conditions will be adopted to achieve overall performance objective.
Aquatic Species and Aquatic Habitat	Construction Operation Decommissioning	<ul style="list-style-type: none"> Potential contamination from accidental spills. 	<ul style="list-style-type: none"> Minimize potential for indirect effects from accidental spills. 	<ul style="list-style-type: none"> Hazardous material transportation and application will occur in designated areas according to operational procedures. Proper spill containment equipment will be used and maintained on site. No fuelling within 30 m of any watercourse. No fuel storage within 30 m of any watercourse. A spill containment kit will be available during construction for every location that heavy equipment is operated. 	<ul style="list-style-type: none"> Regular site inspections will occur by designated Environmental Monitors for in-water works and work adjacent to sensitive areas. The level of monitoring and reporting would be based on the severity of the spill and may be discussed with the MOE Spills Action Center and MNR. <p>Contingency Measures</p> <ul style="list-style-type: none"> Additional sediment and erosion control measure (silt fence, erosion control blankets, etc) will be on site a ready for use if original measures are not suitable Refer to Spill Contingency Plan. Contaminated soil will be removed and disposed of at an approved facility.
Surface Water/Soils	Construction Operation Decommissioning	<ul style="list-style-type: none"> Short-term degradation of soil/water quality and fisheries habitat due to accidental spills or releases. 	<ul style="list-style-type: none"> Minimize indirect effects from dust, sedimentation and erosion. Minimize potential for indirect effects from accidental spills. 	<ul style="list-style-type: none"> Erosion and sediment control measures (i.e., silt fence, straw bales, wooden stakes, sand bags, filters, pumps, snow fencing) will be installed and will be maintained during the construction work phase and until the site has been stabilized. Implementation of the erosion and sediment control measures will conform to industry best management practices and recognized standard specifications such as Ontario Provincial Standards Specifications (OPSS). Culvert construction will take place outside fish and fish habitat timing windows, and will be designed and installed according to the requirements of the Ausable Bayfield Conservation Authority. Directional drilling and/or punch and bore operations will be designed with launching 	<ul style="list-style-type: none"> Regular site inspection will occur by designated Environmental Monitors. The level of monitoring and reporting would be based on the severity of the occurrence and may be discussed with the MOE Spills Action Center and MNR. <p>Contingency Measures</p> <ul style="list-style-type: none"> Contaminated soil will be removed and disposed of at an approved facility.

Affected Environmental Feature(s)	Project Phase	Potential Effects	Performance Objective	Mitigation Strategy	Monitoring Plan and Contingency Measures
				and receiving pits with appropriate setbacks from watercourses wherever possible. <ul style="list-style-type: none"> • Dewatering from open excavations will take place on tile-drained agricultural land to promote infiltration and settling of suspended solids prior to entering a watercourse. • Hazardous material transportation and application will occur in designated areas according to operational procedures. Proper spill containment equipment will be used and maintained on site. 	
Groundwater	Construction Operation Decommissioning	<ul style="list-style-type: none"> • Potential direct impacts to groundwater quality and quantity due to water taking at Parts and Storage Building. • Water quality impacts due to potential fuel and oil spills. • Dewatering operations during construction are not expected to impact groundwater quantity or quality. Refer to the Construction Plan Report for further details. 	<ul style="list-style-type: none"> • Minimize impacts to groundwater quality and quantity. • No spills. 	<ul style="list-style-type: none"> • Confirmation of water supply needs and capacity for the Part and Storage Building will be verified at the detailed design phase. If required, detailed design and implementation plans will include measures for water storage and/or water treatment. • An Emergency Response and Communications Plan will be developed during detailed design to ensure proper mitigation and notification procedures are in place regarding groundwater quality during Project operation. 	<ul style="list-style-type: none"> • Regular site inspection will occur by designated Environmental Monitors. The level of monitoring and reporting would be based on the severity of the occurrence and may be discussed with the MOE Spills Action Center and MNR. <p>Contingency Measures</p> <ul style="list-style-type: none"> • All spills that could potentially have an adverse environmental effect, are outside the normal course of events, or are in excess of the prescribed regulatory levels would be reported to the MOE's Spills Action Centre.

DRAFT

Table 5.9 Environmental Effects Monitoring Plan – Land Use and Socio-Economic Features

Affected Environmental Feature(s)	Project Phase	Potential Effects	Performance Objective	Mitigation Strategy	Monitoring Plan and Contingency Measures
Provincial Land Use Plans	Construction, Operation, and Decommissioning	<ul style="list-style-type: none"> The Project is not protected under the Greenbelt Plan, Lake Simcoe Protection Plan, Niagara Escarpment Plan or Oak Ridges Moraine Conservation Plan. No impacts under provincial plans or policies are anticipated. 	N/A	N/A	N/A
Petroleum, Oil and Gas Resources	Construction, Operation, and Decommissioning	<ul style="list-style-type: none"> Fires and explosions from disturbance of existing oil and gas resources. Methane and sour gas releases from disturbance of existing oil and gas resources. 	<ul style="list-style-type: none"> No fires or explosions from existing oil and gas resources as a result of Project activities. No methane and sour gas releases from existing oil and gas resources as a result of Project activities. 	<ul style="list-style-type: none"> Project infrastructure has been sited with a clearance of over 75 metres from existing active wells. For Project infrastructure located within 75 metres of abandoned wells, a visual search will be conducted to confirm the condition of the abandoned well. If required, the abandoned well will be properly decommissioned prior to construction within 75 metres of the abandoned well. An engineer's report will be prepared outlining risks, mitigation, and emergency response procedures for wells within 75 metres of Project activities. 	<ul style="list-style-type: none"> Contingency Measures Existing well records indicate 2 abandoned wells are located within 75 metres of an access road and the transmission line. The wells have been decommissioned and are not likely to be affected by Project activities. If a fire, explosion, or release of sour gas occurs during Project activities, the Emergency Response Plan will be implemented.
Existing Land Uses - Agriculture and Rural Resources	Construction, Operation, and Decommissioning	<ul style="list-style-type: none"> Loss of lands required for the lease period and farming practices. Potential impacts to drainage systems. Potential impact from soil compaction. Potential impact to crop production and yields. 	<ul style="list-style-type: none"> Minimize disturbance to agricultural lands, drainage systems, soil compaction and crop production. 	<ul style="list-style-type: none"> Siting of Project components in discussion with landowners. Compensation provided to the landowners who have Land Lease Agreements. Construction methods have been included that will avoid impacts to drainage systems and soil compaction thereby minimizing impacts to normal crop production and yields. 	<ul style="list-style-type: none"> During construction the environmental inspector will monitor the drainage and soil remediation measures to be implemented. A landowner complaint procedure will be established. Following construction all site areas will be monitored by qualified professionals for a two year period to ensure that drainage systems are functioning properly and normal crop production is not reduced. <p>Contingency Measures</p> <ul style="list-style-type: none"> Additional drainage system repairs as required Additional soil compaction relief measures as required. Crop compensation, if necessary, to landowners.
Game and Fisheries Resources	Construction, Operation, and Decommissioning	<ul style="list-style-type: none"> Disturbance to game species from noise and maintenance activities 	<ul style="list-style-type: none"> Minimize disturbance. 	<ul style="list-style-type: none"> Keep equipment in good working condition and regularly maintained to minimize noise Minimize impacts to aquatic resources see protection and mitigation measures under water bodies and natural heritage. Schedule construction periods to avoid impacts 	<ul style="list-style-type: none"> Complaint response protocol will be followed

Affected Environmental Feature(s)	Project Phase	Potential Effects	Performance Objective	Mitigation Strategy	Monitoring Plan and Contingency Measures
Provincial and Local Infrastructure and Local Traffic	Construction, Operation, and Decommissioning	<ul style="list-style-type: none"> Negligible increase in traffic during operational phases. Traffic impacts during construction phases. Impacts to structures (i.e. culverts, bridges, watermain, gas, sewers) due to construction traffic loading. 	<ul style="list-style-type: none"> Minimize traffic disturbance. Prevent damage to structures. 	<ul style="list-style-type: none"> The Contractor will implement a traffic management plan Road user agreement anticipated with local municipalities Permits will be obtained for applicable oversize / overweight loads Public notification of non-conventional load movements (if required). Escort vehicles will be used as appropriate Roads will be maintained and any additional repairs necessary will be completed immediately following construction to pre-development conditions or better. 	<ul style="list-style-type: none"> Complaint response protocol will be followed Monitor road conditions weekly during construction and decommissioning Contingency Measures Road maintenance, repair crews and materials to be on standby for repairs as required.
Telecommunication Networks	Construction and Operation	<ul style="list-style-type: none"> Potential interference to communication systems, including radar, cellular and broadcasting systems. 	<ul style="list-style-type: none"> Minimize disturbance. 	<ul style="list-style-type: none"> Possible adjustment of turbine locations Curtailment of operations during selected periods Possible location adjustment of turbines, transmission or telecommunication systems or radar installation. 	<ul style="list-style-type: none"> Additional studies to confirm non interference Ongoing communication with impacted agencies to resolve any outstanding issues.
Aeronautical Systems	Construction and Operation	<ul style="list-style-type: none"> Aeronautical obstruction. 	<ul style="list-style-type: none"> Minimize hazards. 	<ul style="list-style-type: none"> Turbine lighting must conform to Transport Canada standards. Lights would be selected with the minimal allowable flash duration, narrow beam and would be synchronized Nav Canada would be responsible for updating all aeronautical charts with the turbine locations Consideration of radar detection system to eliminate night lights except when aircraft are in the vicinity of the wind farm. 	<ul style="list-style-type: none"> Routine maintenance and repair
Viewscape / Aesthetics	Construction and Operation	<ul style="list-style-type: none"> Change in viewscape as a result of Project infrastructure. 	<ul style="list-style-type: none"> Minimize disturbance to viewscape. 	<ul style="list-style-type: none"> Northland will consider a tree planting program in selected locations to assist local residents who wish to block views and shadow flicker effects of the wind farm from their properties. Many views of the wind farm cannot be mitigated and changes to the local viewscape cannot be avoided. 	<ul style="list-style-type: none"> A formal complaints procedure will be established. Communication links to service will be provided. Follow-up action and investigation as required.
Air, Odour, Dust	Construction, Operation, and Decommissioning	<ul style="list-style-type: none"> Air and dust emissions from operation and maintenance vehicles. No odour effects anticipated. 	<ul style="list-style-type: none"> Minimize emissions. 	<ul style="list-style-type: none"> The Contractor would implement good site practices with regard to air which may include: <ul style="list-style-type: none"> Multi-passenger vehicles would be utilized to the extent practical; Company and contractor personnel would avoid idling of vehicles when not necessary; Equipment and vehicles would be turned off when not in use unless required for activities and/or effective operation of the equipment or vehicle; Equipment and vehicles would be maintained in good working order with functioning mufflers and emission control systems as available; All vehicles would be fitted with catalytic converters as required; The Contractor would implement good site practices with regard to dust which may include: <ul style="list-style-type: none"> Protecting stockpiles of friable material with a barrier; Dust suppression (e.g. water) of source areas; Covering loads of friable materials during transport. 	<ul style="list-style-type: none"> Complaint Response Protocol will be followed

Affected Environmental Feature(s)	Project Phase	Potential Effects	Performance Objective	Mitigation Strategy	Monitoring Plan and Contingency Measures
Environmental Noise	Construction and Operation	<ul style="list-style-type: none"> Noise associated with the operation of turbines and transformer station (all turbines are expected to meet the 40 dBA limit for non-participating noise receptors). Noise emitted from operation/maintenance vehicles. 	<ul style="list-style-type: none"> Minimize noise impacts to meet MOE standards. 	<ul style="list-style-type: none"> Noise levels have been extensively modeled with performance standards established to meet MOE requirements at all facilities Turbines can be adjusted for noise, power levels and operational schedules An acoustical barrier will be supplied for the transformer station Construction equipment to be maintained with normal noise attenuation. Schedule construction work to minimize noise impacts. 	<ul style="list-style-type: none"> Noise levels will be monitored in the field as required Complaints protocol will be established with follow-up investigations and action, as required. <p>Contingency Measures</p> <ul style="list-style-type: none"> Adjustments to turbine noise levels and scheduled operations as required.
Public Safety – Turbine Blade and Structure Failure	Construction and Operation	<ul style="list-style-type: none"> Collapse of turbine tower and/or blade detachment. 	<ul style="list-style-type: none"> No failure of components. 	<ul style="list-style-type: none"> Adherence to setbacks from receptors. Design, install, operate and maintain turbines according to applicable industry standards. Use of lightening protection system. 	<ul style="list-style-type: none"> Regular maintenance and monitoring activities. Emergency Response Plan will be followed.
Public Safety – Ice Fall and Shed	Operation	<ul style="list-style-type: none"> Accumulation of ice on turbine blades. 	<ul style="list-style-type: none"> Limit ice accumulation. 	<ul style="list-style-type: none"> Adherence to setbacks from receptors. Design of turbine to reduce ice accumulation. Automatic turbine shutdown due to weight imbalances. 	<ul style="list-style-type: none"> Regular maintenance and monitoring activities. Emergency Response Plan will be followed.
Public Safety – Stray Voltage and Infra Sound	Operation	<ul style="list-style-type: none"> Potential impacts on public health. 	<ul style="list-style-type: none"> No stray voltage. 	<ul style="list-style-type: none"> Electric and Magnetic Fields - the Project will operate within the range of voluntary standards in North America and as the potential effects themselves from Electric and Magnetic Fields remain inconclusive, no adverse effects on human health are expected from operation of the Project. Research to date has not shown any biological health effects at levels of Low Frequency Noise normally associated with operational turbines. Infrasound is generally much lower than Low Frequency Noise. Infrasonic levels created by wind turbines are often similar to the ambient levels prevalent in the natural environment due to wind. There is no evidence of adverse health effects caused by infrasound. 	<ul style="list-style-type: none"> Complaints Response Protocol will be followed.
Public Safety – Extreme Weather Events	Construction, Operation, and Decommissioning	<ul style="list-style-type: none"> Potential damage to Project infrastructure. 	<ul style="list-style-type: none"> No damage or structural failure. 	<ul style="list-style-type: none"> Project components have been designed to withstand the effects from extreme events. Design, install, operate and maintain turbines according to applicable industry standards. Failsafe devices are capable of shutting down the turbine blades in the event of excessive wind conditions, imbalance or malfunction of other turbine components. 	<ul style="list-style-type: none"> Regular maintenance and monitoring activities. Emergency procedures and protocols to be established.
Contaminated Lands – Disposal of wastes	Construction, Operation, and Decommissioning	<ul style="list-style-type: none"> Nuisance refuse dispersed to adjacent properties. Potential contamination to soil, groundwater and/ or surface water resources on or off the Project site. 	<ul style="list-style-type: none"> Proper disposal of waste materials. 	<p>The Contractor would implement a site-specific waste collection and disposal management plan which may include site practices such as:</p> <ul style="list-style-type: none"> Systematic collection of waste and on-site storage in weather protected areas; All waste materials and recycling will be transported off site by private waste material collection contractors licensed with a Certificate of Approval – Waste Management System; Contractors will be required to remove excess materials from the site (such as extra cable, scrap metals, pallets, etc.); Appropriate handling and disposal of all wastes classes according to current provincial standards and guidelines; Disposal of contaminated material (if encountered) to a registered waste facility according to current regulatory standards; Labelling and proper storage of liquid wastes (e.g., used oil, drained hydraulic fluid, and used solvents) in a secure area that will ensure containment of the material in the event of a spill; 	<ul style="list-style-type: none"> Monitoring by the Environmental Inspector to ensure compliance during construction and decommissioning phases. Routine staff waste management procedures and inspection during operational phases.

Affected Environmental Feature(s)	Project Phase	Potential Effects	Performance Objective	Mitigation Strategy	Monitoring Plan and Contingency Measures
				<ul style="list-style-type: none"> • Any spill that does occur, which could potentially cause an adverse environmental effect, should be reported to the MOE's Spills Action Centre (SAC); • Prohibition of dumping or burying wastes within the Project areas; • Should contaminated soil be encountered during the course of excavations the contaminated material will be disposed of in accordance with the current appropriate provincial legislation, specifically Ontario Regulation 153/04; • Disposal of non-hazardous waste at a registered facility; • Disposal of sanitary wastes will be the responsibility of the contracted third party and they will ensure disposal in accordance with appropriate legislation, standards and policies; and, • Implementation of an on-going waste management program consisting of reduction, reuse and recycling of material. 	

DRAFT

6.0 Emergency Response and Communications Plans

The Emergency Response and Communications Plans define the avenue for ongoing communication throughout Project construction, operation and decommissioning phases. This will ensure members of the community, Aboriginal communities, local municipalities and government ministries are kept apprised of pertinent Project activities, in addition to any emergencies in the unlikely event that one should occur.

The Emergency Response and Communications Plans will be reviewed and updated as appropriate by the parties responsible for Project activity according to each phase. These parties would include the construction Contractor, operations and maintenance staff, decommissioning Contractor, and/or Northland as applicable. Any updates to the plans will be communicated to all stakeholders as they are made.

6.1 Communications Plan for Emergencies

Northland Power and/or the relevant Contractor will finalize a detailed Emergency Response Plan (ERP) in collaboration with the local Emergency Service Departments. A current version of the ERP will be kept at the Parts and Storage building. The ERP will contain current contact information for emergency responders, including local police and fire departments and will outline the chain of communication between on-site personnel, Northland Power, emergency contacts, the local community and other pertinent stakeholders in the event that an emergency situation should occur. The ERP will typically include the following information:

- Designation of facility emergency coordinators;
- Emergency action communication protocol;
- Process description for responding to emergencies;
- Objectives for emergency response and communication;
- Local emergency response contact phone numbers;
- Facility information, including exact location;
- Site evacuation procedures and routes;
- Fire response plan;
- Personal injury response plan;
- Procedures for responding to and documenting chemical/oil spills and release, including Ministry of the Environment Spills Action Centre contact information;
- Material Safety Data Sheets (MSDS) for all chemicals used during construction, operation, and decommissioning;
- Weather-related emergency procedures;
- Process for documenting personnel injuries/serious health conditions;
- Regulatory references; and,

- Required health and safety training for employees.

Potential emergency situations which could occur generally include fire, personal injury, and spills. All incidents will be properly documented and kept on file. Documentation will include date of incident, date of reporting, name of reporter, description of the incident, cause of the incident, actions taken, communications with internal and external personnel, and follow-up required. The following sections detail the emergency response procedures for the above noted emergency events.

6.1.1 Fire

In the event that the facility's automatic fire prevention measures cannot prevent a fire event, the fire response plan will be implemented. Appropriate fire extinguishers will be located in Project vehicles, the substation's electrical building, and in compliance with the applicable guidelines and regulations in Ontario. Should a fire occur, Project personnel will attempt to extinguish it, only if it is safe to do so. If there is a risk of personal injury, extinguishing the fire will not be attempted, the Project area will be evacuated and Project personnel will immediately call 911 to summon the local emergency response crews. If applicable, Project personnel will notify all adjacent residents if the fire appears able to move off of the Project site. All staff on site during the life of the Project will be trained in the procedure to deal with a fire and the use of an extinguisher.

6.1.2 Personal Injury

The Proponent will retain contractors to conduct all works related to each Project phase, and it will be the responsibility of the contractors to establish their own Health and Safety program in accordance with the Ontario Occupational Health and Safety Act.

Personal Protective Equipment will be worn by all personnel within the Project area. Any Project equipment requiring access by personnel will have appropriate handrails, toe-boards, non-slip surfaces, and anchor points for harnesses as applicable. Any electrical equipment will be insulated and grounded in accordance with the Ontario Electrical Safety Code. All personnel will receive the appropriate training for Project activities, health and safety, emergency response, and communications plans.

Should a personal injury occur on site that requires an ambulance, Project personnel will immediately call 911 and assist the injured worker, as required, until emergency services arrive.

Should a non-critical personal injury occur on site not requiring an ambulance, the injured worker will be treated on scene or taken to the local hospital. First aid supplies

Draft Design and Operations Report
August 2012

and maps to the local hospitals will be kept in the Parts and Storage building, and Project vehicles. A listing of all Project personnel trained in first aid/CPR will also be posted on site.

In all cases of personal injury, the Project Manager responsible for the phase of the Project will be notified immediately. All incidents will be documented and kept on file. Documentation will include date of incident, date of reporting, name of reporter, name of injured, description of the incident, cause of the incident, actions taken, communications with internal and external personnel, and follow-up required, as required by the Ontario Occupational Health and Safety Act.

6.1.3 Spills

The Ontario Ministry of the Environment clearly outlines spill procedures in the “Spills Reporting – A Guide to Reporting Spills and Discharges”, dated May 2007. Definitions for the types of spills that require reporting are defined in O.Reg. 675/98 (Classification and Exemption of Spills and Reporting of Discharges). Due to the extended timeline of the Project, personnel will be responsible for utilising the latest update of the provincial procedures.

Spills that are most probable during the Project phases include discharge into the natural environment from a structure, vehicle or other container, such as sewage and hazardous materials (e.g. lubricating grease and oil).

Should a spill occur, the following will be implemented:

- Evaluation of the scene for potential risks to human health and safety;
- Stop the spill, if it is safe to do so;
- If there is immediate danger to human health, contact 911 for assistance, and notify the Public who may be directly impacted or in harm’s way;
- Notify the Project Manager of any incident;
- Contain and clean-up the spill, using the on-site spill kit;
- If required, contact outside certified spill response contractors for assistance;
- Gather relevant information for documentation and reporting; and,
- Report the spill to government agencies as required (i.e., Ministry of the Environment Spills Action Centre, Municipality, etc.).

A spill kit will be available on-site during all Project phases and will contain equipment necessary for emergency spills response. This will include absorbent pads, absorbent boom, disposal bags, neoprene gloves, protective goggles, multi-purpose granular sorbents, and a plastic bin or metal drum to store items.

The Ministry of the Environment Spills Action Centre phone number (1-800-268-6060) will be posted at the Parts and Storage building, as well as on the spill kit.

Documentation for all spills will be kept on file and sent to the Ministry of the Environment as required. The documentation will include all information outlined by the Ministry of the Environment in the aforementioned guide.

6.2 Communications Plan for Project Updates and Activities (Non-Emergency)

All non-emergency communications will be disseminated through a variety of media avenues to keep stakeholders apprised of Project updates and activity. Where applicable, these avenues will include:

- Project website;
- newspaper notices;
- construction signage; and,
- email and/or letters.

Project updates will include any legally required notices as well as any information that Northland and/or the Contractor considers relevant to inform the public of and ensure their safety.

6.3 Stakeholder Communication, Complaints, and Response

Northland will create a Communications Plan that clearly outlines a process for two-way communication with all stakeholders. At all times, the Communications Plan will be available on the Project website and at the Parts and Storage building. Each local municipality will also be supplied with contact information to direct stakeholder communications and complaints to the appropriate personnel who can implement the proper procedures.

The Communications Plan will outline the procedure for stakeholder communications to ensure proper documentation and to facilitate an efficient response. Northland and/or the Contractor will promptly respond to stakeholder communications, within 48 hours whenever possible.

Complaints received by Northland and/or the Contractor will be documented and responded to according to the procedure outlined in the Communications Plan. All complaints will be properly documented for record keeping including name, mailing address and telephone number of the complainant, time and date of the complaint, details of the complaint, actions taken to rectify the complaint, and actions that will be

Draft Design and Operations Report
August 2012

taken to prevent a reoccurrence of the complaint. All of this correspondence will be provided to the complainant to keep them informed on the response approach. The Communications Plan will also outline the required communications with government agencies that will take place as appropriate.

DRAFT

7.0 Conclusion

Safe and reliable operation of the Grand Bend Wind Farm can be implemented without causing significant adverse environmental effects. This will be achieved through proper implementation of the mitigation, monitoring, and contingency measures outlined in this report.

Burnside has prepared the Grand Bend Wind Farm Design and Operations Report for Northland in accordance with O.Reg 359/09. This report has been prepared by Burnside for the sole benefit of Northland, and may not be re-produced by any third party without the express written consent of Northland.

Respectfully submitted,

Neegan Burnside Ltd.

Prepared by:

Reviewed by:

Chris Shilton, P.Eng, LEED® AP
Project Engineer

Lyle Parsons, BES
Project Manager

Approved by:

Jim Mulvale, Manager, EH&S
Northland Power Inc.

8.0 References

Aercoustics Engineering Ltd. 2012. *Environmental Noise Impact Assessment*

Canadian Standards Association. 2008. CSA Guide to Canadian Wind Turbine Codes and Standards.

<http://www.csa.ca/standards/energy/CSAGuidetoCanadianWindTurbineCodes.pdf>

D.R. Poulton & Associates. 2012. *Stage 1-2 Archaeological Assessment*

Huron County, Planning and Development. 2005. *Aggregates Strategy*.

<http://www.huroncounty.ca/plandev/aggst.php>

Jones, Jackie. 2010. "The Interview: Turbines Turning On High-Quality Lubrication". *Renewable Energy World: Wind Technology Magazine*.

<http://www.renewableenergyworld.com/rea/news/article/2010/10/turbines-turn-to-high-quality-lubrication>

Muljadi et al. 2006. "Equivalencing the Collector System of a Large Wind Power Plant".

National Renewable Energy Laboratory. <http://www.nrel.gov/wind/pdfs/38940.pdf>

Neegan Burnside Ltd. 2012. *Construction Plan Report*

Neegan Burnside Ltd. 2012. *Natural Heritage Assessment Environmental Impact Study*

Neegan Burnside Ltd. 2012. *Project Description Report*.

Neegan Burnside Ltd. 2012. *Water Assessment and Water Body Report*.

North American Electric Reliability Corporation Vegetation Management Standard Drafting Team. 2010. *Transmission Vegetation Management Standard FAC-003-02 Technical Reference*. http://www.nerc.com/docs/standards/sar/FAC-003-2_Technical_White_Paper_2010July14.pdf

Ontario Ministry of the Environment, 2007. *Spills Reporting – A Guide to Reporting Spills and Discharges*.

http://www.ene.gov.on.ca/stdprodconsume/groups/lr/@ene/@resources/documents/resource/std01_079165.pdf

Ontario Ministry of the Environment. 1996. *Technical Guideline for Private Wells: Water Supply Assessment*.

Draft Design and Operations Report
August 2012

http://www.ene.gov.on.ca/stdprodconsume/groups/lr/@ene/@resources/documents/resource/std01_079672.pdf

Ontario Ministry of the Environment. 2011. *Technical Guide to Renewable Energy Approvals*.

http://www.ene.gov.on.ca/stdprodconsume/groups/lr/@ene/@resources/documents/resource/stdprod_088422.pdf

Poore, R. and Walford, C. 2008. "Development of an Operations and Maintenance Cost Model to Identify Cost of Energy Savings for Low Wind Speed Turbines". *National Renewable Energy Laboratory*. <http://www.nrel.gov/docs/fy08osti/40581.pdf>

Ragheb, M. 2012. *Safety of Wind Systems*.

<https://netfiles.uiuc.edu/mragheb/www/NPRE%20475%20Wind%20Power%20Systems/Safety%20of%20Wind%20Systems.pdf>

Saylors, Steven W. 2008. *Wind Farm Collector System Grounding*.

http://ewh.ieee.org/conf/tdc/Saylors-Wind_Farm_Collector_System_Grounding.pdf

United States Department of Agriculture. 2001. *Design Guide for Rural Substations*.

http://www.rurdev.usda.gov/SupportDocuments/UEP_Bulletin_1724E-300.pdf