



**NORTHLAND
POWER**

Rideau Lakes Solar Project

Design and Operations Report

December 6, 2011



Northland Power Inc.
on behalf of
Northland Power Solar
Rideau Lakes L.P.
Toronto, Ontario

Design and
Operations Report

Rideau Lakes Solar Project

H334844-0000-07-124-0094

Rev. 2

December 6, 2011

Disclaimer

This report has been prepared by or on behalf of Northland Power Inc. for submission to the Ontario Ministry of the Environment as part of the Renewable Energy Approval process. The content of this report is not intended for the use of, nor is it intended to be relied upon by, any other person. Neither Northland Power Inc. nor any of its directors, officers, employees, agents or consultants has any liability whatsoever for any loss, damage or injury suffered by any third party arising out of, or in connection with, their use of this report.

Project Report

December 6, 2011

**Northland Power Inc.
Rideau Lakes Solar Project**

Design and Operations Report

Table of Contents

1. Introduction 5

 1.1 Background..... 5

 1.2 Objective and Scope..... 5

2. Site Plan 6

3. Facility Design Plan..... 6

 3.1 Site Constraints/Regulations 6

 3.2 Facility Components 7

 3.2.1 Civil Components 7

 3.2.1.1 Security Gate, Fencing and Lighting 7

 3.2.1.2 Access Roads..... 7

 3.2.1.3 Drainage System..... 7

 3.2.1.4 Foundations..... 7

 3.2.1.5 Trenches for Cable and Instrumentation Control 7

 3.2.1.6 Structural Support..... 8

 3.2.1.7 Temporary Construction Staging Area..... 8

 3.2.2 Electrical Equipment..... 8

 3.2.2.1 Modules 8

 3.2.2.2 Inverter..... 9

 3.2.2.3 Intermediate Transformers 9

 3.2.2.4 AC Switch 9

 3.2.2.5 Main Step-Up Transformer..... 9

 3.2.2.6 Substation Electrical Building..... 9

 3.2.2.7 Service Equipment..... 9

 3.2.2.8 Underground Conductor 9

 3.2.3 Distribution Line 10

 3.2.4 Stormwater Management/Erosion and Sediment Control 10

 3.2.5 Water Supply and Sanitary System 10

4. Facility Operation Plan 10

 4.1 Operations..... 10

 4.2 Maintenance..... 11

5. Environmental Effects Monitoring Plan 11

| | |
|---|-----------|
| 6. Emergency Response and Communications Plan..... | 15 |
| 6.1 Emergency Response..... | 15 |
| 6.1.1 Fire..... | 15 |
| 6.1.2 Personal Injury | 15 |
| 6.1.3 Spills | 16 |
| 6.2 Communications Plan for Non-Emergencies..... | 17 |
| 7. References..... | 17 |
| Appendix A Site Layout | |
| Appendix B Typical Equipment Details | |

List of Tables

| | | |
|-----------|---|----|
| Table 5.1 | Summary of Potential Negative Environmental Effects and Proposed Mitigation Occurring During Operations Phase..... | 13 |
| Table 5.2 | Environmental Effects Monitoring Plan – Design and Operations | 14 |

Blank back

1. Introduction

1.1 Background

Northland Power Inc. on behalf of Northland Power Solar Rideau Lakes L.P. (hereinafter referred to as “Northland”) is proposing to develop a 10-megawatt (MW) solar photovoltaic project titled the Rideau Lakes Solar Project (hereinafter referred to as the “Project”). The Project site will be located on approximately 50 hectares (ha) of land, located in the Township of Rideau Lakes, within the United Counties of Leeds and Grenville.

The proposed Project will use solar photovoltaic technology to generate electricity. The solar modules will be mounted on fixed steel supports and arranged in the form of seven arrays, each of 1.6 MW. Electricity generated by solar photovoltaic modules from each array will be converted from direct current (DC) to alternating current (AC) by an inverter, and subsequently stepped up from a medium voltage to 44 kV in order to connect to the nearby distribution line. The connection point will be on Narrow Locks Road, northeast of the Project location. The Project will connect to a distribution line that Hydro One will extend approximately 1000 m from its current location.

Construction of the Project will commence once the REA has been obtained and a power purchase agreement is finalized with the Ontario Power Authority. The construction period is estimated to be approximately 6 months in duration, with Project commissioning anticipated near the end of 2011.

1.2 Objective and Scope

The Design and Operations Report (hereinafter referred to as “the Report”) is required as a part of an application for all renewable energy projects that must submit in order to obtain a REA permit under Ontario Regulation (O. Reg.) 359/09 – *Renewable Energy Approvals Under Part V.0.1 of the Act*. The Report needs to clearly define

- the site plan
- the design of the facility and the equipment to be used
- how the Project will be operated
- how environmental effects will be monitored and mitigated
- how emergencies and communications will be managed.

The Report also functions as a communication tool for Aboriginal, public, agency and municipal consultation. A draft of the Design and Operations Report must be made public 60 days prior to the second public consultation meeting in accordance with Section 16 of O. Reg. 359/09 and provided to the Aboriginal communities more than 60 days prior to the second public consultation meeting.

Section 2 of the Report provides the site plan and describes the Project area features. Section 3 provides the plan for the facility design including a description of the facility components. Section 4 describes the facility operation plan and Section 5 provides the environmental effects monitoring plan for the operation of the Project. Section 6 describes the emergency response and communications procedures planned for the Project.

2. Site Plan

The Project is located on privately owned land, approximately 50 ha in size and zoned rural. The site is west of Brockville, approximately 75 km north of Highway 401 with access via Narrow Locks Road (municipal road) from the northeast. The coordinates (longitude and latitude) of the leased land are 44.67048 and -76.274671. Appendix A shows the detailed site plan of the Project. The site plan includes the facility components such as the construction staging area, the area for PV modules, the location of each inverter, the transformer and the substation, the existing distribution lines, and the Project's distribution lines. The Project's location components will also be identified, such as the Project boundary and the proposed set back, the access roads, the drainage system, the surrounding area, etc.

The design and operation plan for each of these components is described in the subsequent sections. For additional information regarding the construction and installation of these components, please refer to the Construction Plan Report (Hatch 2010g).

The site plan also provides the location of the noise receptors as defined by O. Reg. 359/09. The Noise Study (Hatch Ltd., 2010a) provides the detailed information on the noise sources, noise receptors and setback requirements. The site plan also includes the location of all Project area features within 125 m and 300 m.

A description of the specific features can be found as follows:

- natural heritage features can be found in the Natural Heritage Records Review Report (Hatch Ltd., 2010b), Natural Heritage Site Investigation Report (Hatch Ltd., 2010c) and Natural Heritage Evaluation of Significance Report (Hatch Ltd., 2010d) for the Project.
- waterbodies can be found in the Water Body Records Review Report (Hatch Ltd., 2010e) and the Waterbodies Site Investigation Report (Hatch Ltd., 2010f) for the Project
- socio-economic conditions can be found in the Section 3 of the Construction Plan Report (Hatch Ltd., 2010g)
- archaeological assessments, if applicable, can be found in the Stage 1 and 2 Archaeological Assessment completed for the Project (ARA, 2010).

3. Facility Design Plan

3.1 Site Constraints/Regulations

Based on the results of the natural heritage and water body environmental studies, as identified above, constraints to development on the Project location include

- a 30-m setback from the average annual high water mark of the tributary of Sucker's Creek south of the Project location.

These constraints have been integrated and taken into consideration in the facility design plan.

3.2 Facility Components

3.2.1 Civil Components

3.2.1.1 Security Gate, Fencing and Lighting

The site will be gated and fenced, with additional security measures installed as required by Northland. The fence design includes a chain-link fence, about 2 m high, including barbed wire on top of the fence. Inner fencing will also be erected around the substation area.

A set of lights will be installed near the entrance to the facility. Additional timed, motion-sensor security lighting may be installed.

3.2.1.2 Access Roads

As outlined in the site plan, a new access road, approximately 5 m long, will be necessary to support construction activities and will provide access to the site during the operation phase of the Project. The proposed 5-m wide access road will have ditches, swales and culverts (where necessary) for proper stormwater runoff, site drainage and to minimize road and soil erosion.

In addition to the main access road, a number of smaller access roads will be constructed. These will be approximately 5 m wide within the leased area.

3.2.1.3 Drainage System

The leased land is not known to have any pre-existing tile drains and the Project location slopes gently off site to the south. The existing tributary of Sucker's Creek can be found along the southern boundary of the Project location exiting to the east of the Project location. No other drainage features were noted during the site investigation.

Based on site visits and preliminary assessments, the existing drainage system appears to be adequate for the operations of the Project. In general, the drainage system for the facility will follow the existing drainage system on site. Runoff from the modules will not result in the requirement for drainage channels within the module rows. Drainage channels may be required along access roads to convey runoff.

3.2.1.4 Foundations

Foundation construction for electrical equipment, substation, and transformer oil spill containment basin comprises of excavation and removal of in situ material, placement of granular material, formwork, reinforcing steel, grounding, and placement of concrete. PV modules will be securely mounted on a lattice type structure supported by a driven pile foundation, helical pile, ground screw and/or Cast-In-Drilled-Hole (CIDH) pile depending on the soil conditions within the site. These underground support structures will be installed to a design depth below the frost line, capable of supporting the structure.

3.2.1.5 Trenches for Cable and Instrumentation Control

Trenches will be excavated for electrical cabling (including DC cables from the modules to the inverter and AC cables from the inverters to the intermediate transformers). Trenches will typically be 1 m deep by 0.5 m wide and will be excavated by using a 'ditch-witch' plough, or similar

equipment. Where necessary, conduits, as approved by the electrical safety code, of suitable diameter will be provided to cross underneath access roads.

3.2.1.6 *Structural Support*

The structural support for the system will be comprised of a steel and/or aluminum lattice structure supported by a pile foundation. This lattice structure will be mounted on the piles. Modules will then be mounted on the structural support system.

3.2.1.7 *Temporary Construction Staging Area*

The construction staging and laydown areas will be located throughout the Project location, including the south, west, east and northern corners of the Project location. The northern corner of the Project location is near the access road entrance from Narrow Locks Road (County Side Road 14) and in close proximity to the proposed substation and long-term parking area. The staging and laydown area will be approximately 25 m by 45 m in size. Fill material, including Granular A and B will be used to create a stable base.

3.2.1.8 *Maintenance Building*

A 7 m x 7 m maintenance building will be constructed adjacent to the facility parking lot. The building will include a single man door and steel rollup door constructed entirely of non-combustible material. The maintenance building will be used for storage of maintenance equipment/materials. It is anticipated that there will be no storage of chemicals, such as transformer oil, within the maintenance shed.

3.2.2 **Electrical Equipment**

The Project is designed to generate 10 MW (AC) by using seven arrays of photovoltaic modules. Each array has a nominal capacity of 1.6 MW and is comprised of two sub-arrays, each with one inverter with a nominal capacity of 800 kW. The modules, inverters, intermediate transformers, AC switch, main step-up transformer, and the equipment control and monitoring system are the main electrical components of a solar facility. The facility will also require service equipment, so that field service is available at the center of each cluster. General information is provided below. All equipment will be appropriately grounded.

3.2.2.1 *Modules*

MEMC 280 W multi-crystalline solar modules will be utilized for the Project (see specifications sheet in Appendix B). The dimensions of the modules are 1976 mm by 990 mm by 50 mm, and each weighs 23 kg. Each module contains 72 multi-crystalline silicone solar cells, and is covered by a 3.2-mm thick tempered glass, and framed in anodized aluminum alloy. Modules will be connected together in series into “strings”, and these strings will be brought to combiner boxes.

At this stage, Northland is negotiating with different construction contractors and conducting further optimization studies for the Project. As such, specific details such as exact number of modules, spacing and setting of the modules are not available.

3.2.2.2 *Inverter*

At this stage, Northland is completing market research and negotiating with different manufactures for the supply of inverters. Additionally, the requirements for grid interconnection as defined by Hydro One are evolving and will impact the final selection of the inverter for this Project. As such, the final determination as to which inverter will be used for this Project has not been made.

At this stage, Northland has selected a representative inverter for the purposes of initial design and noise modeling (see Appendix B for specifications). This inverter was chosen as it possesses representative noise characteristics for inverters of its size. Two 800-kW inverters will be housed inside a common enclosure, with one 1.6 MVA intermediate transformer immediately adjacent and outside of the enclosure. Each 800-kW inverter is 256 cm by 228 cm by 96 cm (HxWxD) in size, and weighs 1800 kg. Inverter enclosures will sit on (cast in place or pre-cast) concrete pads. Comparable inverters made by the main competitor to this supplier have similar dimensions, and are of similar weight.

3.2.2.3 *Intermediate Transformers*

Intermediate transformers will “step up” the power from 360 V to 27.6 kV. They will be located immediately adjacent to the inverter enclosures. Transformers will sit on (cast in place or pre-cast) concrete pads.

3.2.2.4 *AC Switch*

An AC switch will be provided to integrate power flowing from the eight arrays into the substation. The switch will sit on a concrete pad in an enclosed casing.

3.2.2.5 *Main Step-Up Transformer*

The main step-up transformer will be in the substation yard. The substation yard will be fenced in and appropriately signed. The transformer will be oil filled and may sit in an oil containment system to prevent ground contamination in the event of a spill. The transformer will be equipped with level gauges to monitor gas and oil levels. Unusual gas and/or oil levels will trip an alarm to a remote monitoring station.

3.2.2.6 *Substation Electrical Building*

The substation electrical building will house the electrical control and monitoring systems. The building will be prefabricated and brought to site in two pieces on transport trucks. The building will sit on a concrete foundation that will be poured on site.

3.2.2.7 *Service Equipment*

Every 1.6-MW inverter enclosure will have station service power. The purpose of this service is to have power available as required for maintenance and general work on the solar array, and for enclosure heaters and cooling fans (if required). Service equipment will be mounted in cabinets appropriate for outdoor use.

3.2.2.8 *Underground Conductor*

The conductor, which forms part of the solar farm collection system, will ideally be direct buried. It will be buried and surrounded by sand, as necessary, to ensure no thermal issues arise having to do

with the properties of the native soil. Direct buried cables will not have an effect on the landowner/land users throughout the life of the Project. The conductor will be buried to a minimum depth of 915 mm and caution tape will be buried in the soil above the conductors so that any digging that happens would come across the caution tape before the conductors. Once conductors are buried, native soil will be replaced in trench and graded such that there will be no disruption to land/drainage.

3.2.3 Distribution Line

Connecting to the Hydro One distribution system will require a 1000-m long overhead distribution line to be constructed between the Project's substation and the nearest point of connection (PC) with the local distribution system. Hydro One will construct this line expansion in accordance with its standards and practices and the Ontario Electrical Safety Code.

3.2.4 Stormwater Management/Erosion and Sediment Control

As stated above, drainage channels may be required along access roads to manage run-off. The design of the drainage channels/swales will be in accordance with industry standards. Erosion and sediment control measures and flow dissipaters (e.g., silt fence barriers, straw bale flow checks, rock flow check dam, revegetation) will be installed to ensure that the receiving water body is protected from erosion and sedimentation.

The entire site, with the exception of the access roads, will be revegetated with native grass or other suitable ground cover to promote surface water infiltration/uptake, prevent erosion and provide wildlife habitat.

3.2.5 Water Supply and Sanitary System

The Project does not require any water during operation other than potentially for cleaning the PV modules. It is anticipated that the rain and snow will generally be sufficient for this purpose; if not, Northland will contact local suppliers to provide water in tankers from off-site sources. No chemicals will be used in the event cleaning is deemed to be required.

Only trained personnel will work at the Project on an intermittent/regular basis and operation is controlled remotely. Therefore, sanitary facilities and drinking water is not anticipated to be required on site. If it is determined to be required, portable toilets, serviced by a local sanitation company, will be used to service the site.

4. Facility Operation Plan

4.1 Operations

As stated previously, the Project does not require any permanent on-site operator as it will be operated remotely. For general monitoring and maintenance purposes, local personnel may be hired and will be dispatched from a central operations office as needed. Any damage or faults with the PV modules and electrical systems will be alerted to staff remotely and repaired (or replaced) by facility staff or qualified professionals. Access to the site will be limited to Project personnel.

Any waste generated during the operations will be removed from the site and managed according to provincial and municipal requirements.

4.2 Maintenance

The vegetation coverage, drainage systems and trees will be monitored and maintained regularly. Suitable ground cover will be established under the modules and some form of vegetation abatement may be required several times throughout the summer months. Approved control procedures will be used for this vegetation control.

As previously described, the need to clean the solar modules will be determined according to local weather conditions, such as the quantity and frequency of rain and snow at the Project location. At the very most, it is expected that the modules will require cleaning quarterly, but it is possible cleaning the modules will not be necessary at all. If required, water trucks will bring water to the site to supply the water required. No chemicals would be used for cleaning. Other panel maintenance activities required to ensure proper functioning will be completed as required.

The transformers will be visually inspected on a monthly basis and their status recorded. Any leaks will be repaired immediately. Spill response equipment will be left on site or in the maintenance trucks should leaks be observed.

The site will also be visually inspected for any erosion or sedimentation issues and remediation will be implemented as necessary to prevent environmental impacts.

5. Environmental Effects Monitoring Plan

The Technical Bulletin for Preparing the Operations and Design Report requires that an environmental effects monitoring plan be prepared that will show how the negative environmental effects will be mitigated and monitored to comply with O. Reg. 359/09.

As per the Technical Bulletin, the environmental effects monitoring plan for the design and operations phase of the Project can be comprised of summary tables, text descriptions and references to other reports prepared for submission to the REA. More specifically, the following are required:

1. A summary of all potential negative environmental effects caused by the project as given in the description of negative environmental effects in the Project Description Report.
2. Performance objectives for each potential negative effect, such that, if the performance objective is achieved, the effect will be substantially mitigated.
3. A description of all mitigation strategies planned to achieve performance objectives.
4. If there is an ongoing risk of potential negative environmental effects, a description of how the project will be monitored to ensure that mitigation strategies are meeting performance objectives
5. Contingency measures will be provided should monitoring reveal that negative effects are continuing to occur.

With respect to requirement 1 above, several Project reports have determined and documented the potential negative environmental effects. These reports and the context of the potential negative environmental effects are as follows:

- Project Description Report – preliminary potential negative environmental effects for features within 300 m of the Project
- Construction Plan Report – potential negative environmental effects caused by construction activities for features within 300 m of the Project
- Noise Report – potential negative environmental effects caused by transformers and inverters during operations on the receptors
- Stage 1 and 2 Archaeological Assessment – potential negative effects to archaeological resources from construction activities
- Natural Heritage Environmental Impact Study – potential negative effects to significant natural heritage features within 120 m of the Project for construction, operation and decommissioning phases
- Waterbodies Environmental Impact Study – potential negative effects to waterbodies within 120 m of the Project for construction, operation and decommissioning phases.

A summary of the potential negative environmental effects due to operational activities and proposed mitigation measures is provided in Table 5.1.

With respect to requirements 2 to 5 above, several Project reports have included environmental effects monitoring plans. These reports and the context of the monitoring plans are as follows:

- Natural Heritage Environmental Impact Study – monitoring requirements for natural features within 120 m of the Project for construction, operation and decommissioning phases
- Waterbodies Environmental Impact Study – monitoring requirements for waterbodies within 120 m of the Project for construction, operation and decommissioning phases.

Table 5.2 identifies (i) the potential negative effects that have an ongoing risk of occurrence throughout the operational period, (ii) the performance objectives and mitigation strategies to address those effects, (iii) monitoring protocols to confirm that performance objectives are being met and (iv) contingency measures in the event that objectives are not being met, as identified in the reports listed above. Table 5.2 also provides the monitoring plan for those environmental effects that were not included in the reports above, as per the definition of “environmental effects”. These include potential effects to the social and economic environments.

Table 5.1 Summary of Potential Negative Environmental Effects and Proposed Mitigation Occurring During Operations Phase

| Environmental Component | Sources of Negative Effect | Potential Negative Effect | Mitigation Measures | Residual Negative Effect |
|---|---|--|---|---|
| Vegetation Communities/ Wildlife Habitat | Changes in site topography, placement of Project components, access roads, ditches and other less pervious areas. | Increase in surface water runoff. | Native plant cover planted around Project components instead of hay fields. Ditches and drainage conveyance features installed during construction activities will remain in place. | None. Native vegetation will maintain surface water management functions provided by existing hay fields. |
| | Accidental spills from transformer. | Adverse effects on vegetation and soil due to contamination. | Transformer to be placed on an oil containment pit. Spill control kits on site. Spill response procedure implemented in the event of an accident. | None – oil containment at main transformer will prevent releases to the environment in the event of a spill. No adverse effect anticipated. |
| Wildlife Communities | Maintenance activities. | Disturbance of wildlife due to noise and human presence resulting in wildlife avoidance of Project location. | Maintenance activities to be timed outside of bird breeding season (May through July) where possible. | None – Disturbance to wildlife due to maintenance activities less than existing disturbance due to agricultural activities. |
| Groundwater | Accidental spills from transformer. | Adverse effects on groundwater quality due to contamination. | Transformer to be placed on an oil containment pit. Spill control kits on site. Spill response procedure implemented in the event of an accident. | None – oil containment at main transformer will prevent releases to the environment in the event of a spill. No adverse effect anticipated. |
| Surface Water, Aquatic Habitat and Biota | Accidental spills from transformer. | Adverse effects on surface water quality due to contamination. | Transformer to be placed on an oil containment pit. Spill control kits on site. Spill response procedure implemented in the event of an accident. | None – oil containment at main transformer will prevent releases to the environment in the event of a spill. No adverse effect anticipated. |
| | Erosion due to surface water runoff from the Project area. | Adverse effects on water quality and aquatic habitat in receiving waterbodies . | Dense vegetation cover beneath solar modules and in ditches on the Project location. | None – provided mitigation is effective in preventing erosion and sedimentation. |
| | Washing of solar modules during maintenance activities. | Increase in surface water runoff and impact to surface water quality. | Rainfall is expected to be sufficient or water will be brought on site for cleaning purposes. If water from off-site is required, the amount used will be less than that occurring during a normal rainstorm event. No cleaning solutions will be used. | None – mitigation anticipated to be effective in preventing residual negative effects. |
| | Changes to surface water quality and surface water runoff rate as a result of the Project. | Indirect effect to the aquatic biota and habitat in receiving waterbodies. | Proposed mitigation for surface water quality and surface water runoff is anticipated to be sufficient to prevent adverse effects on aquatic biota and habitat. | None – mitigation anticipated to be effective in preventing residual negative effects. |
| Sound Levels | Noise emissions from transformer and Inverters. | Disturbances to nearby receptors due to noise emissions. | Installation of noise barrier around transformer if required to meet performance objectives. | Noise emissions will meet provincial requirements at nearest sensitive receptors. |
| Public and Facility Safety | Installation of the facility. | Installation of the facility will result in a potential risk to the public and facility, should trespassing on site occur. | Public access to the facility will be prevented through the use of fences, gates, and any other necessary security procedures. | Elimination or reduction in risk to public and facility safety. |
| Change in Visual Landscape | Installation of the facility. | Installation of the facility will result in a change to the local landscape. This may be perceived as a negative environmental effect. | Visual barriers will be considered, if necessary, and will be reviewed based on viability and effectiveness. | Elimination or reduction in visual disturbance of the facility if visual barriers implemented. |
| Property Values | Installation of the facility | Installation of the facility will result in a change to the aesthetics of the surrounding properties. Though unproven, this change has the potential to result in a change in the value of nearby properties. While subjective, a potential reduction in property values for the purpose of this assessment is considered a potential negative effect. | No mitigation measures are proposed. | Potential reduction in property value. |

Table 5.2 Environmental Effects Monitoring Plan – Design and Operations

| Negative Effect | Mitigation Strategy | Performance Objective | Monitoring Plan | | | | Contingency Measures | |
|---|---|---|---|---|--|--|--|--|
| | | | Methodology | Monitoring Locations | Frequency | Rationale | | Reporting Requirements |
| Increases in surface water runoff from Project location | Stormwater management measures including enhanced vegetated swales, ditch flow controls and filter strips. | Minimize changes to surface water runoff conditions to receiving waterbodies. | Visual assessment of structural stability of mitigation measures and identification of unintended impacts. | Throughout Project location. | Twice per year during site inspections | Visual monitoring will confirm that stormwater management measures remain as designed and allow identification of deficiencies | Reported in annual operational environmental monitoring report | Stormwater management measures will be remediated as necessary to ensure that they are functioning as designed |
| Erosion and sedimentation resulting in increased turbidity in site runoff | Vegetation to prevent erosion due to stormwater runoff. | No long-term erosion from site over and above existing conditions. | Visual monitoring of Project area to identify areas of erosion (e.g., rills, gullies). | Throughout Project location. | Twice per year during site inspections | Visual monitoring of erosion would identify potential areas of concern | Reported in annual operational environmental monitoring report | Erosion remediated as necessary to ensure no long-term erosion issues |
| Potential for adverse surface water, groundwater and soil quality due to accidental spills | Standard mitigation to prevent spills and minimize magnitude of spills that do occur. Installation of secondary containment around transformer. | No long-term environmental effects due to spills. | Visual monitoring of spill prevention/mitigation measures during maintenance activities. | Throughout Project location where maintenance occurs and at transformer location. | Twice per year during site inspections | Spill prevent and control measures to be monitored to ensure they are functioning as designed and protocols are being implemented as specified in plans to meet performance objectives | Reported in annual operational environmental monitoring report | Spill contingency measures implemented as necessary in the event of a spill. Following spill event, response will be reviewed to determine if additional or altered response protocols are necessary to meet performance objectives. |
| Noise levels disturbing nearby noise receptors | Noise mitigation strategies including installation of sound dampening equipment in the enclosures and/or a noise barrier around transformer and separate inverter and transformer locations to minimize cumulative noise emissions. | To minimize noise emissions at nearby noise receptors to the provincial guideline values. | Sound level monitoring as per any requirement documented in the REA issued for the Project. | At the closest sensitive receptors. | As per the frequency documented in the REA issued for the Project. | Auditory monitoring will confirm that noise emissions from the Project meet performance objectives. | Reported in annual operational environmental monitoring report | If Project components are not meeting performance objectives with respect to noise emissions, noise barriers will be installed as necessary. |
| Installation of the facility will result in a potential risk to the public and facility, should trespassing on site occur. | Public access to the facility will be prevented through the use of fences, gates, signs, and any other necessary security procedures. | Elimination of risk to public safety. | Site security monitoring will be ongoing to confirm adequacy of security measures. | Throughout the Project location and facility perimeter. | Ongoing | Site security monitoring will identify any breach in facility security. | Incidents of trespassing or vandalism will be reported to local authorities. Internal reporting to be determined by Northland Power. | Additional security measures will be implemented as required. |
| Installation of the Project will result in a change to the local landscape. This may be perceived as a negative environmental effect. | Visual barriers will be implemented as necessary. | Elimination/reduction in visual disturbance. | Concerns and complaints regarding visual disturbance and adequacy of visual barriers will be documented by the proponent. | To be determined. | As required | Documentation of visual disturbance and adequacy of visual barriers by local residents will result in evaluation of visual barrier necessity or effectiveness. | Internal reporting to be determined by Northland Power. | Visual barriers will be installed/upgraded as necessary. |

6. Emergency Response and Communications Plan

6.1 Emergency Response

The Project Emergency Response Plan will be implemented through all phases of the Project. The purpose of the plan is to establish and maintain emergency procedures required for effectively responding to accidents and other emergency situations, and for minimizing associated losses.

Potential emergency scenarios which could occur during the construction, operation and decommissioning phases include, fire, personal injury and spills incidents. The following provides the emergency response and communications procedures to be used in response to these three potential emergency scenarios.

All Project personnel will be trained in the following emergency response and communications procedures.

Note that during the operation of the Project, Northland will establish a Communication and Emergency Response Plan to react to any Project specific emergencies. In the event of an emergency, Northland will mobilize its resources to the site to respond to the event.

6.1.1 Fire

Fire extinguishers will be located in strategic locations, such as Project vehicles and the substation electrical building. If a fire occurs, Project personnel will attempt to extinguish it, only if it is safe to do so. If there is any risk of personal injury, extinguishing the fire will not be attempted. If a fire can not be extinguished using the hand-held extinguishers, the Project area will be evacuated and Project personnel will immediately call 911 to summons the local fire department (and ambulance if required). Project personnel will notify inhabitants at all adjacent properties, if the fire appears able to move off of the Project location. All staff on site during the life of the Project will be trained in the procedure to deal with a fire and the use of an extinguisher.

During operations, a visible sign will be erected near the front gate of the facility. The sign will include instructions to call 911 and to call a Project phone number should a passerby notice an emergency. In the event of an emergency, Project personnel at site will contact 911 and the Project Manager.

All incidents will be documented and kept on file. Documentation will include date of incident, date of reporting, name of reporter, description of the incident, cause of the incident, actions taken, communications to outside groups and internal personnel and follow-up required.

6.1.2 Personal Injury

Should a personal injury occur on site that does not require an ambulance, the injured worker will be taken to the local hospital. First aid supplies and maps to the local hospitals will be kept in the Project trailer. A listing of the Project personnel trained in first aid/CPR will also be posted.

Should a personal injury occur on site that does require an ambulance, Project personnel will call 911 and assist the injured worker as required until emergency personnel arrive.

In all cases of personal injury, the Project Manager during the construction and decommissioning phases and the Northland Project Representative during operations will be notified immediately.

All incidents will be documented and kept on file. Documentation will include date of incident, date of reporting, name of reporter, name of injured, description of the incident, cause of the incident, actions taken, communications to outside groups and internal personnel and follow-up required, as required by Health and Safety Regulations.

6.1.3 Spills

The following spills procedures are as outlined in the Ministry of Environment's (MOE) "Spills Reporting – A Guide to Reporting Spills and Discharges" dated May 2007. Spills and the types of spills that require reporting are defined in the Ontario Environmental Protection Act and Ontario Regulation 675/98 Classification and Exemption of Spills and Reporting of Discharges.

Spills are the unintended release/discharge of material to air, land or water. The most likely decommissioning spill scenarios include: the release of sediments to waterbodies, sewage from portable washrooms and hazardous materials (e.g., compressed gases and petroleum hydrocarbons) from containers or vehicles.

Spills prevention measures are documented in the Environmental Impact Studies report completed for the Project. Should a spill occur, the following will be implemented:

- evaluate the scene for risks to human health and safety
- stop the spill, if it is safe to do so
- if there is immediate danger to human health, contact 911 for assistance, and notify anyone who may be directly impacted or is in harm's way
- during the construction and decommissioning phases notify the Project Manager of the incident, and notify the "Project Representative" during the operations phase
- contain and clean-up the spill, using on-site spill kit
- if required, contact outside spill response contractor for assistance
- document and report the spill to outside agencies, as required.

A spill kit will be available on site during the decommissioning phase and will contain equipment necessary for spills response. This will include absorbent pads, absorbent boom, polyethylene bags, neoprene gloves, protective goggles, plastic bin or metal drum, and multi-purpose granular sorbents.

Spills that could potentially occur during the life of the Project, and may need to be reported to the MOE include

- non-approved releases/discharges (including those to land, air and water)
- discharge of fluids greater than 100 L from a vehicle
- mineral oil releases greater than 100 L from an electrical transformer
- discharges (including sediment) to waterbodies.

The MOE Spills Action Centre phone number (1-800-268-6060) will be posted at the Project trailer.

Documentation for all spill incidents will be kept on file and sent to the MOE, as required.

Documentation will include date of incident, date of reporting, name of reporter, description of the incident, cause of the incident, type and amount spilled, actions taken, disposal of contaminated material, communications to outside groups and internal personnel and follow-up required.

6.2 Communications Plan for Non-Emergencies

A sign will be erected during all phases of the Project at the gate of the facility which will include a Project phone number (toll free) and website should the public have any questions, inquiries or complaints. All inquiries will be directed to the Northland Project Representative who will respond to the inquiry accordingly. All questions, inquiries and complaints will be logged electronically with the following information: date of question, inquiry or complaint, name, phone number, email address of the individual, response, date of response, and any follow-up issues.

During all phases of the Project should such conditions arise that the general public requires notification (such as Project changes requiring notifications), the public will be notified through newspaper and direct/general mailout, if required. Should agencies, such as the local municipality or the MOE, require notification, they will be sent the information directly by email, mail or telephone conversation. All communications will be documented and kept on file by Northland.

7. References

Archaeological Research Associates Ltd. (ARA). 2010. Stage 1 and 2 Archaeological Assessment, Rideau Lakes Solar Project, Rideau Lakes, United Counties of Leeds and Grenville, Ontario. Prepared for Hatch Ltd. August 2010.

Hatch Ltd. 2010a. Rideau Lakes Solar Project – Noise Assessment Study. Prepared for Northland Power Solar Rideau Lakes L.P. 2010.

Hatch Ltd. 2010b. Rideau Lakes Solar Project – Natural Heritage Records Review Report. Prepared for Northland Power Solar Rideau Lakes L.P. 2010.

Hatch Ltd. 2010c. Rideau Lakes Solar Project – Natural Heritage Site Investigations Report. Prepared for Northland Power Solar Rideau Lakes L.P. 2010.

Hatch Ltd. 2010d. Rideau Lakes Solar Project – Natural Heritage Evaluation of Significance Report. Prepared for Northland Power Solar Rideau Lakes L.P. 2010.


Hatch Ltd. 2010e. Rideau Lakes Solar Project – Water Body Records Review Report. Prepared for Northland Power Solar Rideau Lakes L.P. 2010.

Hatch Ltd. 2010f. Rideau Lakes Solar Project – Water Body Site Investigation Report. Prepared for Northland Power Solar Rideau Lakes L.P. 2010.













Hatch Ltd. 2010g. Rideau Lakes Solar Project – Construction Plan Report. Prepared for Northland Power Solar Rideau Lakes L.P. 2010.

Appendix A

Site Layout



LEGEND:

-  GRAVEL ACCESS ROAD
-  OVERHEAD 44 kV LINE
-  OVERHEAD 44 kV LINE BY HYDRO ONE
-  PROPERTY BOUNDARY
-  AVAILABLE AREA BOUNDARY / FENCE LINE & PROPERTY SETBACK @ 10 m (CONSTRUCTION SILT FENCE)
-  CONSTRUCTION LAYDOWN AND POTENTIAL SOLAR MODULES AREA
-  500 m RADIUS FROM NOISE SOURCES
-  1 km RADIUS FROM NOISE SOURCES
-  PCC (POINT OF COMMON COUPLING)
-  PCC (POINT OF COMMON COUPLING)
-  NOISE RECEPTOR LOCATION
-  INVERTERS LOCATION WITH TRANSFORMER

| INVERTER'S TRANSFORMER (UTM Co-ordinate) | | |
|---|-----------|------------|
| 18 T | X (m E) | Y (m N) |
| P1 | 398645.05 | 4946755.24 |
| P2 | 398572.65 | 4946626.24 |
| P3 | 398572.65 | 4946514.44 |
| P4 | 398645.05 | 4946351.04 |
| P5 | 398837.90 | 4946798.24 |
| P6 | 398874.10 | 4946626.24 |
| P7 | 398874.10 | 4946462.84 |

| SUBSTATION'S TRANSFORMER (UTM Co-ordinate) | | |
|---|-----------|------------|
| 18 T | X (m E) | Y (m N) |
| P8 | 399020.36 | 4947013.11 |



**PRELIMINARY LAYOUT
NOT FOR CONSTRUCTION**

GOOGLE SATELLITE MAP
IMAGERY DATE: SEPT 5, 2005

REV.P1
NOV 24, 2011

Rideau Lakes



Appendix B

Typical Equipment Details



Efficient

- Without low-voltage transformer: greater plant efficiency due to direct connection to the medium-voltage grid

Turnkey Delivery

- With medium-voltage transformer and concrete substation for outdoor installation

Optional

- Medium-voltage switchgear systems for a flexible structure of large solar parks
- AC transfer station with measurement

- Medium-voltage transformers for other grid voltages (deviating from 20 kV)


SUNNY CENTRAL for Direct medium-voltage feed-in 800MV / 1000MV / 1250MV

High-performance medium-voltage station

For even more power: Two powerful Sunny Central HE inverters are components of a medium-voltage station (MV) which feeds directly into a shared medium-voltage transformer. In this way, for example, two Sunny Central 630HE inverters are combined into a powerful Sunny Central 1250MV station. The advantage: By removing the need for the low-voltage transformer, the plant operator realizes greater yields and at the same time lower inverter costs. The Sunny Central MV is delivered as a "turnkey" concrete substation for outside installation. On top of that, the Sunny Central MV actively participates in grid management, and thereby fulfils all requirements of the Medium-Voltage Directive valid as of July 2010.

SUNNY CENTRAL 800MV / 1000MV / 1250MV

| Technical data | Sunny Central 800MV | Sunny Central 1000MV | Sunny Central 1250MV |
|---|-----------------------------|-----------------------------|--------------------------------|
| Input data | | | |
| Nominal DC power | 816 kW | 1018 kW | 1284 kW |
| Max. DC power | 900 kW ¹⁾ | 1120 kW ¹⁾ | 1410 kW ¹⁾ |
| MPP voltage range | 450 V - 820 V ⁵⁾ | 450 V - 820 V ⁵⁾ | 500 V - 820 V ^{5) 7)} |
| Max. DC voltage | 1000 V | 1000 V | 1000 V |
| Max. DC current | 1986 A | 2484 A | 2844 A |
| Number of DC inputs | (16 + 16) + 4 DCHV | (16 + 16) + 4 DCHV | (16 + 16) + 4 DCHV |
| Output data | | | |
| Nominal AC power @ 45 °C | 800 kVA | 1000 kVA | 1250 kVA |
| Continuous AC power @ 25 °C | 880 kVA | 1100 kVA | 1400 kVA |
| Nominal AC voltage | 20000 V | 20000 V | 20000 V |
| Nominal AC current | 23.2 A | 28.8 A | 36.1 A |
| AC grid frequency 50 Hz | ● | ● | ● |
| AC grid frequency 60 Hz | ● | ● | ● |
| Power factor (cos φ) | 0.9 leading ... 0.9 lagging | | |
| Max. THD | < 3 % | < 3 % | < 3 % |
| Power consumption | | | |
| Internal consumption in operation | < 3000 W ⁴⁾ | < 3000 W ⁴⁾ | < 3000 W ⁴⁾ |
| Standby consumption | < 180 W + 1100 W | < 180 W + 1100 W | < 180 W + 1350 W |
| External auxiliary supply voltage | 3 x 230 V, 50/60 Hz | 3 x 230 V, 50/60 Hz | 3 x 230 V, 50/60 Hz |
| External back-up fuse for auxiliary supply | B 20 A, 3-pole | B 20 A, 3-pole | B 20 A, 3-pole |
| Dimensions and weight | | | |
| Height | 3620 mm | 3620 mm | 3620 mm |
| Width | 5400 mm | 5400 mm | 5400 mm |
| Depth | 3000 mm | 3000 mm | 3000 mm |
| Weight | 35000 kg | 35000 kg | 35000 kg |
| Efficiency²⁾ | | | |
| Max. efficiency | 97.7 % | 97.9 % | 97.8 % |
| Euro-eta | 97.3 % | 97.5 % | 97.4 % |
| Protection rating and ambient conditions | | | |
| Protection rating (as per EN 60529) | IP54 | IP54 | IP54 |
| Operating temperature range | -20 °C ... +45 °C | -20 °C ... +45 °C | -20 °C ... +45 °C |
| Rel. humidity | 15 % ... 95 % | 15 % ... 95 % | 15 % ... 95 % |
| Fresh air consumption | 12400 m ³ /h | 12400 m ³ /h | 12400 m ³ /h |
| Max. altitude (above sea level) | 1000 m | 1000 m | 1000 m |



| | Sunny Central 800MV | Sunny Central 1000MV | Sunny Central 1250MV |
|---|-----------------------------------|-----------------------------------|-----------------------------------|
| Features | | | |
| Display: text line / graphic | ●/– | ●/– | ●/– |
| Ground fault monitoring | ● | ● | ● |
| Heating | ● | ● | ● |
| Emergency stop | ● | ● | ● |
| Circuit breaker AC side | SI load disconnection switch | SI load disconnection switch | SI load disconnection switch |
| Circuit breaker DC side | Switch-disconnector with motor | Switch-disconnector with motor | Switch-disconnector with motor |
| Monitored overvoltage protectors AC / DC | ●/● | ●/● | ●/● |
| Monitored overvoltage protectors for auxiliary supply | ● | ● | ● |
| SCC (Sunny Central Control) interfaces | | | |
| Communication (NET Piggy-Back, optional) | analog, ISDN, Ethernet | analog, ISDN, Ethernet | analog, ISDN, Ethernet |
| Analog inputs | 10 x A _m ³⁾ | 10 x A _m ³⁾ | 10 x A _m ³⁾ |
| Overvoltage protection for analog inputs | ○ | ○ | ○ |
| Sunny String-Monitor connection (COM1) | RS485 | RS485 | RS485 |
| PC connection (COM3) | RS232 | RS232 | RS232 |
| Electrically separated relay (ext. alert signal) | 2 | 2 | 2 |
| Certificates / listings | | | |
| EMC | EN 61000-6-2 EN 61000-6-4 | | |
| CE conformity | ● | ● | ● |
| BDEW-MSRL / FGW / TR8 ⁶⁾ | ● | ● | ● |
| RD 1633 / 2000 | ● | ● | ● |
| Arrêté du 23/04/08 | ● | ● | ● |
| ● standard features ○ optional features – not available | | | |
| Type designation | SC 800MV-11 | SC 1000MV-11 | SC 1250MV-11 |

HE: High Efficiency, inverter without galvanic isolation for connection to a medium-voltage transformer (taking into account the SMA specification for the transformer)

1) Specifications apply to irradiation values below STC

2) Efficiency measured without an internal power supply at $U_{DC} = 500 V$

3) 2x inputs for the external nominal value specification for active power and reactive power, 1x external alarm input, 1x irradiation sensor, 1x pyranometer


4) Internal consumption at nominal power

5) At $1.05 U_{AC, nom}$ and $\cos \varphi = 1$


6) With limited dynamic grid support

7) At $f_{grid} = 60 Hz$: 510 V - 820 V

Please note: in certain countries the substations may differ from the substations shown in the images




POWERFUL GRID MANAGEMENT FUNCTIONS




Remote controlled power reduction in case of grid overload

In order to avoid short-term grid overload, the grid operator presets a nominal active power value which the inverter will implement within 60 seconds. The nominal value is transmitted to the inverters via a ripple control receiver in combination with the SMA Power Reducer Box. Typical limit values are 100, 60, 30 or 0 per cent of the nominal power.




Frequency-dependent control of active power

As of a grid frequency of 50.2 Hz, the inverter automatically reduces the fed-in of active power according to a definable characteristic curve which thereby contributes to the stabilization of the grid frequency.




Static voltage support based on reactive power

To stabilize the grid voltage, SMA inverters feed reactive power (leading or lagging) into the grid. Three different modes are available:




a) Fixed definition of the reactive power by the grid operator

The grid operator defines a fixed reactive power value or a fixed displacement factor between $\cos(\varphi)_{\text{leading}} = 0.90$ and $\cos(\varphi)_{\text{lagging}} = 0.90$.




b) Definition of a dynamic setpoint of the reactive power by the utility operator

The grid operator defines a dynamic displacement factor - any value between $\cos(\varphi)_{\text{leading}} = 0.90$ and $\cos(\varphi)_{\text{lagging}} = 0.90$. It is transmitted either through a communication unit the evaluation can e.g. be evaluated and processed by the SMA Power Reducer Box.



c) Control of the reactive power over a characteristic curve

The reactive power or the phase shift is controlled by a pre-defined characteristic curve - depending on the active power fed into the grid or the grid voltage.




Limited Dynamic Grid Support

The inverter continues to feed to the grid after short term voltage drops - as long as the grid voltage is within a defined voltage window.

SMA Solar Technologie Umrichteranlage Sunny Central SC 1000MV
 Betrieb bei Nennleistung und 50 Hz; 1000 KW

A - bewerteter Schalleistungspegel LwA re 1 pW [dB(A)]

IPK



Terz - Mittenfrequenz [Hz]

From: Janos Rajda [mailto:Janos.Rajda@sma-america.com]
Sent: Monday, October 18, 2010 9:38 AM
To: Moran, Joaquin
Cc: Mike Lord; Chris Rytel; Elie Nasr
Subject: RE: Noise Levels - U R G E N T

Hi Joaquin,

Yes it will apply as two (2) 625kW, 60Hz are complete mechanical equivalents to two (2) 500kW, 50Hz or to a 1000kW 2-units system. The slight electrical difference between the two units relate to minimum DC voltage rating and grid frequency the units are connected to with no significant impact on levels of unit parts audio noise generation.

Regards,

Janos

From: Moran, Joaquin [mailto:JMoran@Hatch.ca]
Sent: October-18-10 9:13 AM
To: Janos Rajda
Cc: Mike Lord; Chris Rytel; Elie Nasr
Subject: RE: Noise Levels - U R G E N T

Hi Janos,

Thanks for the information. Just to clarify, the sound power levels provided seem to be for a 1000 kW unit, 50 Hz. Will these apply to the units to be deployed in this case (625 kW, 60 Hz)?

Cheers,

Joaquin

Joaquin E. Moran
Tel. +1 905 374-0701 x 5236

From: Janos Rajda [mailto:Janos.Rajda@sma-america.com]
Sent: Sunday, October 17, 2010 11:22 PM
To: Moran, Joaquin
Cc: Mike Lord; Chris Rytel; Elie Nasr
Subject: RE: Noise Levels - U R G E N T

Hi Joaquin,

Over the weekend we obtained third octave sound power levels for 100% or rated loading case for two SC units as supplied at the time for FirstSolar project in Sarnia.

Thanks again for providing as with sample data, which proved to be helpful in communicating the sound power level format requirement.

Best regards,

Janos

MEMC



280W SOLAR MODULE

MEMC is known for its technical expertise and extensive patent portfolio developed through more than 50 years experience providing polysilicon, semiconductor wafer and solar wafer solutions. The MEMC 280W Solar Module family continues our tradition of excellence by delivering the highest levels of performance, efficiency and reliability at a lower cost per watt. Our solar module factory is ISO 14001 certified, and our modules undergo rigorous inspection to ensure the highest possible quality.

With over 40 locations worldwide, MEMC is dedicated to providing local, responsive customer service.



HIGH EFFICIENCY

MEMC modules are designed to the highest industry standards of efficiency.



QUALITY

Manufactured in highly automated, state-of-the-art facilities certified to ISO9001 and ISO14001.



RELIABLE AND ROBUST DESIGN

High-quality materials, tempered front glass, and high-load capability are part of each module.

KEY FEATURES

- High module efficiency
- Tempered glass to ensure high conversion efficiency
- Tested to conform to UL1703 and CE standards
- Withstands loads up to 5,400 Pa as tested to IEC standards
- Anodized non-corroding aluminum frame
- Modules with a range of power output available

MODULE FAMILY

MEMC-P270ACA, MEMC-P275ACA,
MEMC-P280ACA, MEMC-P285ACA

QUALITY & SAFETY

- IEC61215 certified by TÜV SÜD to ensure long-term operation in a variety of climates
- IEC61730 certified by TÜV SÜD to ensure electrical safety
- Stringent outgoing quality acceptance criteria benchmarked to industry standards
- UL1703 listed by CSA for Canada & US

WARRANTY INFORMATION


- 60-month limited warranty for materials and workmanship
- 10 years limited warranty for minimum 90% peak power
- 25 years limited warranty for minimum 80% peak power
- Backed by MEMC

280W SOLAR MODULE

MEMC



280W SOLAR MODULE DIMENSIONS [inch]mm



PHYSICAL PARAMETERS

| | |
|------------------------|--------------------|
| Module Dimensions (mm) | 1,976 x 990 x 50 |
| Module Weight (kg) | 23 |
| Cell-Type | Multi-crystalline |
| Number of Cells | 72 |
| Frame Material | Anodized Aluminum |
| Glass (mm) | 3.2 Tempered Glass |

TEMPERATURE COEFFICIENTS AND PARAMETERS

| | |
|--|---------------------|
| Nominal Operating Cell Temperature (NOCT) (°C) | 49.3 ± 2 |
| Temperature Coefficient of P_{max} (%/°C) | -0.45 |
| Temperature Coefficient of V_{oc} (%/°C) | -0.33 |
| Temperature Coefficient of I_{sc} (%/°C) | 0.06 |
| Operating Temperature (°C) | -40 to +85 |
| Maximum System Voltage (V) | 600(UL) & 1000(IEC) |
| Limiting Reverse Current (A) | 8.40 |
| Maximum Series Fuse Rating (A) | 15 |
| Wattage Tolerance (W) | -0/+5 |


Temperature coefficients may vary by ±10%

ELECTRICAL CHARACTERISTICS


| Model # | MEMC-P270ACA | MEMC-P275ACA | MEMC-P280ACA | MEMC-P285ACA |
|---|--------------|--------------|--------------|--------------|
| Rated Maximum Power P_{max} (W) | 270 | 275 | 280 | 285 |
| Open-Circuit Voltage V_{oc} (V) | 44.4 | 44.8 | 45.1 | 45.2 |
| Short Circuit Current I_{sc} (A) | 8.28 | 8.31 | 8.34 | 8.50 |
| Module Efficiency (%) | 13.9 | 14.2 | 14.3 | 14.6 |
| Maximum Power Point Voltage V_{mpp} (V) | 35.2 | 35.5 | 35.9 | 36.0 |
| Maximum Power Point Current I_{mpp} (A) | 7.66 | 7.75 | 7.80 | 7.92 |

All electrical data at standard test conditions (STC): 1000W/m², AM1.5, 25°C
Electrical characteristics measurement tolerance is ±5% and power is -0/+5W

IV CURVES AT MULTIPLE IRRADIANCES [25°C]



IV CURVES AT MULTIPLE TEMPERATURES [1000 W/m²]



For more information about MEMC, please visit www.memc.com.

© 2011 MEMC Electronic Materials Inc. All rights reserved. MEMC, SunEdison, the MEMC logo, the SunEdison Logo and the Joint MEMC SunEdison logo are registered trademarks or trademarks of MEMC Electronic Materials, Inc. and/or its affiliates in the United States and certain other countries. All other trademarks mentioned in this document are the property of their respective owners. The use of the word partner does not imply a partnership relationship between MEMC Electronic Materials Inc. and any other company.